HARRISBURG, PENNSYLVANIA



ANDREW MARTIN | CONSTRUCTION MANAGEMENT | APRIL 12, 2010



### **Presentation Outline**

- ■Project Overview
- Prefabricated Exterior Wall Panels: Construction Sequence, Cost, and Schedule Impacts (Construction Management Depth)
- ■Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- •Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- ■Conclusions and Recommendations
- ■Questions and Acknowledgements




- ■Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- ■Conclusions and Recommendations
- •Ouestions and Acknowledgements

## CAMPUS SQUARE

### **Project Overview**

- ■Function Type: Mixed Use Retail/Office/Educational
- ■Size: 75,000 square feet
- ■Height: 65' (4 above grade, with mechanical basement space)
- ■Dates of Construction: Core & Shell: June 26, 2008 August 14, 2009
- Project Cost: Core and shell \$9 million (GMP)
- ■Project Delivery Method: Design-Build



- ■Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- ■Structural Redesign of Exterior Wall Panel Connections
  (Structural Readth)
- Conclusions and Recommendations
- •Ouestions and Acknowledgement

## CAMPUS SQUARE

## **Project Overview**

- ■Structural steel moment resisting frame
- ■46-well, closed loop hybrid geothermal system
- ■220 panel, 47kW photovoltaic solar system
- ■High performance brick veneer façade, low-E windows and curtain wall
- ■LEED® Gold certification (LEED-CS v2.0)




- ■Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- Conclusions and Recommendations
- •Questions and Acknowledgements

## CAMPUS SQUARE

Prefabricated Exterior Wall Panels (CM Depth)

#### Goals:

- ■Determine building shell construction sequence
- ■Reduce overall construction schedule duration
- ■Formulate cost impacts of a prefabrication






- Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- ■Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- ■Conclusions and Recommendations
- •Ouestions and Acknowledgement:

## Original Exterior Wall Sequence

- ■77 day building shell duration
- ■50 days spent on exterior brick installation-(exceeded original schedule)
- ■Adjustable scaffolding, material/man lifts needed throughout



Andrew Martin | Construction Management | April 12, 2010






- ■Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- Structural Redesign of Exterior Wall Panel Connections (Structural Repadth)
- **■**Conclusions and Recommendations
- •Ouestions and Acknowledgements


## Proposed Exterior Wall Sequence


- ■45 day building shell duration (6+ week schedule reduction)
- ■3 week panel installation duration
- ■No scaffolding needed
- ■Addition of crane throughout panel installation


ID	Task Name	Duration	Start.	Finish	Aug 108 Sep 108 Oct 108
					13 20 27 3 10 17 24 31 7 14 21 28 5 12
1	Proposed Building Shell	45 days	Fri 8108	Thu 10/2/08	45 days U
2	Exterior MEP Rough Inc.	10 days	Frishboo	Thu 8/14/08	10 days Exterior MEP Rough Inc
3	Pour Slabs on Deck.	5 days	Fri 8/15/08	Thu 8/21/08	5 days Pour Slabs on Deck
4	Install Roof Sheathing/Shingles	15 days	Fri 8/22/08	Thu 9/11/08	15 days Install Roof Sheathing Shingles
5	Pre-Fab. Panels Instal.	15 days	Fri tV 22/08	Thu 9/11/06	15 days Pre-Fab. Panels Instal.
6	CMU for stairs and elevator shaft	10 days	Fri 8/22/08	Thu 9/4/08	10 days CMU for stairs and elevator shaft
7	Elevator Instal.	20 days	Fri 9/5/08	Thu 10/208	20 days Elevator Instal.
	Curtain Wall Installation	5 days	Fri 9/12/08	Thu 9/15/08	5 days Curtain Wall Installation


Andrew Martin | Construction Management | April 12, 2010
































- Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- ■Conclusions and Recommendations
- •Ouestions and Acknowledgements

## CAMPUS SQUARE

### Cost Impacts

•\$154,691 GC savings due to 9 week reduction in construction schedule

General Conditions Estima	te	Proposed General Conditions Estimate			
Description	Cost	Description	Cost		
Staffing	\$693,730	Staffing	\$589,671		
Administrative Facilities and Supplies	\$50,150	Administrative Facilities and Supplies	\$43,150		
Safety	\$7,000	Safety	\$4,400		
Cleanup	\$129,255	Cleanup	\$106,324		
Jobsite Work Requirements	\$144,450	Jobsite Work Requirements	\$126,350		
Permitting	\$66,686	Permitting	\$66,686		
Bonds and Insurance	\$105,488	Bonds and Insurance	\$105,488		
Total General Conditions Cost	\$1,196,759	Total General Conditions Cost	\$1,042,069		

ANDREW MARTIN | CONSTRUCTION MANAGEMENT | APRIL 12, 2010

■\$585,200 direct cost **increase** of prefabricated panels

■\$430,500 total scope increase of exterior facade

As-Built Costs (Includes	installation)
Exterior Wall Assembly	\$ 600,000
Pella® Windows	\$ 80,000
TOTAL	\$ 680,000
SF COSTS	\$ 25.56

		Prefabricatio	n Costs			
	Unit	Cost (SF)	Installatio	n Cost (SF)		Cost
Prefabricated Panels	\$	37	\$	10	\$	1,250,200
	Unit Cost (WK)		Duration (WK)		Cost	
Truck Crane Costs	5	5,000		3	\$	15,000
	Panel SF (Approx.)		TOTAL		\$ 1,265,200.00	
		26600	SFC	OST	\$	47.56

- ■Project Overview
- ■Prefabricated Exterior Wall Panels (Construction Management Depth)
- •Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- Conclusions and Recommendations
- •Ouestions and Acknowledgements

# CAMPUS SQUARE

Thermal Performance of Exterior Wall Systems (Mech. Breadth)

#### Goals:

- •Calculate heat loss through and as-built and prefabricated wall assemblies
- ■Demonstrate the thermal advantages of the proposed wall assembly over the as-built condition

- Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- ■Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- ■Conclusions and Recommendations
- •Ouestions and Acknowledgement:

## **CAMPUS SQUARE**

As-Built Masonry Veneer Assembly

- ■4" masonry brick with 7/16" DensGlass® sheathing
- ■6" 16-gauge steel studs @ 16" o.c.
- ■6" batt. insulation with foil backing
- ■½" gypsum board

R-Value Analysis

Insulated Wall Sections: 20.51

Uninsulated Wall Sections: 3.86



- ■Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- ■Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- ■Conclusions and Recommendations
- •Ouestions and Acknowledgements

## CAMPUS SQUARE

## Prefabricated Panel Wall Assembly

- 4" EIFS and simulated brick stucco face
- ■7/16" DensGlass® sheathing
- ■6" 16-gauge steel studs @ 16" o.c.
- ■½" gypsum board

R-Value Analysis

Insulated Wall Sections: 20.66

Uninsulated Wall Sections: 19.79



- Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- ■Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- **■**Conclusions and Recommendations
- •Ouestions and Acknowledgements

## CAMPUS SQUARE

**Heat Loss Analysis** 

 $Q=(U)(A)(\Delta t)$  for each element

U= U-factor for a given envelope component

A= Surface area of the envelope component

 $\Delta t$  = The design temperature difference between inside and outside air

Exterior Wall Heat Loss (Q) Comparison Table								
As-Built (Q)		Prefabricated (Q)		Difference				
Summer	Winter	Summer	Winter	Summer Δ	% Summer	Winter ∆	% Winter	
90100.89	357092.64	77965.69	310827.18	12135.20	13.5%	46265.46	13.0%	

ANDREW MARTIN | CONSTRUCTION MANAGEMENT | APRIL 12, 2010

	Total Wall S	ystem	EIFS &	Masonry Brid	ı
	Summer	Winter		Summer	Ī
	AS-BUIL	2	AS-BUII	ij	
Q	90100.89	357092.64	Q	30250.34	Ī
Α	30293.97	30293.97	Α	23232.74	Ī
Δt	16.00	61.00	Δt	16.00	Γ
U	0.19	0.19	U	0.08	Ī
R	5.38	5.17	R	12.29	Ī
	PRE-FA	В		PRE-FA	B
Q=	77965.69	310827.18	Q	18115.13	Ī
A=	30293.97	30293.97	Α	23232.74	Ī
Δt	16.00	61.00	Δt	16.00	Ī
U	0.16	0.17	U	0.05	Ī
R	6.22	5.95	R	20.52	

Winter

115329.41

23232.74 61.00

0.08

69063.95 23232.74 61.00 0.05 20.52

- ■Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- \*Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- ■Conclusions and Recommendations
- •Ouestions and Acknowledgements

## CAMPUS SQUARE

Redesign of Exterior Wall Panel Connections (Struct. Breadth)
Goal:

■Redesign the connections of the prefabricated wall system to the superstructure of the building




- ■Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- \*Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- ■Conclusions and Recommendations
- •Ouestions and Acknowledgement:

## CAMPUS SQUARE

QuickClip™ (QC-Series ™) 10 gauge, 33 ksi

- ASCE 7-05, Section 2.4: Combining Nominal Loading Using Allowable Stress Design
- ■Allowable Load of connection: 476lbs
- ■Wall Assembly (per tributary area of): 233lbs
- ■Allowable Shear (concrete): **335 lbs** (1 ½ screw embed)
- ■Design Shear: **264lbs**



- ■Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- \*Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- ■Conclusions and Recommendations
- •Ouestions and Acknowledgements

## **CAMPUS SQUARE**

Hilti™ Powder Driven Fasteners

- ■Allowable Shear (concrete): **335 lbs** (1 ½ screw embed)
- ■Design Shear (concrete): **264lbs**
- ■Allowable Tension (steel): **800 lbs**
- ■Design Tension (steel): 233 lbs
- ■Fillet Weld at stud (per inch) allowable load: 606lbs
- ■16 gauge, 33 ksi steel studs



- Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- ■Conclusions and Recommendations
- •Questions and Acknowledgements

## **CAMPUS SQUARE**

#### Conclusions

- ■Prefabrication will reduce the construction duration by 9 weeks
- ■Repetitive bay sizing / floor height
- ■Increase of building shell cost: \$430,500
- ■Increased thermal performance during peak loading by 13%
- ■Decrease in operational costs will further mitigate scope increase
- ■Prefabrication design considerations
- ■Implementation of a construction quality assurance program

ANDREW MARTIN | CONSTRUCTION MANAGEMENT | APRIL 12, 2010

#### Recommendations

•All three analysis topics should be used on Campus Square

- ■Project Overview
- Prefabricated Exterior Wall Panels (Construction Management Depth)
- Thermal Performance of Exterior Wall Systems (Mechanical Breadth)
- Structural Redesign of Exterior Wall Panel Connections (Structural Breadth)
- **■**Conclusions and Recommendations
- **■**Questions and Acknowledgements

## CAMPUS SQUARE

# **Questions?**









ANDREW MARTIN | CONSTRUCTION MANAGEMENT | APRIL 12, 2010

### Acknowledgements

Penn State Architectural Engineering Faculty

Wohlsen Construction Company

■Daryl Evans

■William Sutton II

**GreenWorks Development** 

■Bobbie L. Van Buskirk

**TEAM Panels International** 

■Craig Fleischmann

KERR Interior Systems Ltd. & Composite Building Systems Inc.

■Darryl Wiebe

Family and Friends