



Landis Run Intermediate School Lancaster, PA

MATT STEVENSON

ADVISER: ROBERT LEICHT

CONSTRUCTION MANAGEMENT



- I. Presentation Overview
- II. Project Background
- III. Analysis #1: Geothermal Heat Pumps
- IV. Analysis #2: Modular Classroom Wings
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. Analysis #3: Electrical Rough-In Method
- VII. Analysis #4: Project Delivery Method
- VIII. Summary and Conclusion
- IX. Acknowledgements



Depth Topics:

Analysis #1: Feasibility and Impact of Geothermal Heat Pumps

Analysis #2: Feasibility and Impact of Modular Classrooms

Analysis #3: Analysis of Electrical Underground Rough-In Method

Analysis #4: Project Delivery Method Analysis

Breadth Topics:

Breadth Topic #1: Mechanical System Reduction (Tied into Analysis #1)

Breadth Topic #2: Acoustical Study of Modular Wall (Tied to Analysis #2)

- I. Presentation Overview
- II. **Project Background**
- III. Analysis #1: Geothermal Heat Pumps
- IV. Analysis #2: Modular Classroom Wings
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. Analysis #3: Electrical Rough-In Method
- VII. Analysis #4: Project Delivery Method
- VIII. Summary and Conclusion
- IX. Acknowledgements




General Project Information:

- ❑ 210,000 SF Middle School (5th & 6th Grades)
- ❑ Total Building Cost \$26.4 Million
- ❑ One Story in Areas A & B
- ❑ Three Stories in Areas C & D
- ❑ Striving for LEED Silver

Building Layout:

- ❑ Area A: Administrative Suite, Gymnasium, Cafeteria
- ❑ Area B: Mechanical Room, Music Classrooms
- ❑ Area C: Classrooms
- ❑ Area D: Classrooms and Library



Building Systems:

Facade

- ❑ Brick and Decorative CMU Veneer
- ❑ Glazing

Structural System

- ❑ Load Bearing Masonry
- ❑ Open Web K Joists
- ❑ CIP Concrete on Composite Deck

Mechanical System

- ❑ VAV System w/ Nine AHUs

- I. Presentation Overview
- II. Project Background
- III. **Analysis #1: Geothermal Heat Pumps**
 - a) **Background Information**
 - b) Feasibility and Construction Impact
 - c) Cost Impact
 - d) LEED Impact
- IV. Analysis #2: Modular Classroom Wings
- v. Breadth #1: Noise Reduction of Modular Walls
- vi. Analysis #3: Electrical Rough-In Method
- vii. Analysis #4: Project Delivery Method
- viii. Summary and Conclusion
- ix. Acknowledgements




Potential Problem/Opportunity

- ❑ LEED Silver Commendable
- ❑ Possibility of Achieving Higher
- ❑ Great Deal of Space on Site
- ❑ Long Life Span Can Sustain Longer Payback Periods for Renewable Energy

Goal Is To Determine:

- ❑ Cost Impacts
- ❑ Construction Impact
- ❑ LEED Impact



- I. Presentation Overview
- II. Project Background
- III. **Analysis #1: Geothermal Heat Pumps**
 - a) Background Information
 - b) Feasibility and Construction Impact**
 - c) Cost Impact
 - d) LEED Impact
- IV. Analysis #2: Modular Classroom Wings
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. Analysis #3: Electrical Rough-In Method
- VII. Analysis #4: Project Delivery Method
- VIII. Summary and Conclusion
- IX. Acknowledgements






Quantity & Placement

- ❑ GLD Software: 150 Wells at 343'
- ❑ Two Well Fields to East of Building
- ❑ Minor Construction Traffic Interrupted

Borehole Design Project #1			
Results Fluid Soil U-Tube Pattern Extra kW Information			
Calculate		Design Day	
		COOLING	HEATING
Total Length (ft):	0.0	51533.7	
Borehole Number:	150	150	
Borehole Length (ft):	0.0	343.6	

Schedule

- ❑ Assuming 2 Wells Per Day
- ❑ Drilling Would Start 5/25/11
- ❑ Drilling Would End 9/7/11
- ❑ Earliest AHU Tie-In 10/7/11



- I. Presentation Overview
- II. Project Background
- III. **Analysis #1: Geothermal Heat Pumps**
 - a) Background Information
 - b) Feasibility and Construction Impact
 - c) **Cost Impact**
 - d) LEED Impact
- IV. Analysis #2: Modular Classroom Wings
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. Analysis #3: Electrical Rough-In Method
- VII. Analysis #4: Project Delivery Method
- VIII. Summary and Conclusion
- IX. Acknowledgements





Initial Cost

- Deduct \$104,438
- Add \$1,008,000 For Wells
- Mechanical Contract Will Increase By 18.4% to \$5,803,562

Equipment	Quantity	Cost
Electric Boiler, 2616 MBH, 218 Ton	2	\$61,292
Cooling Tower, 459 Ton	1	\$43,146
Total Cost		104,438

Long Term Cost

- Requires System Design, Building Loads, etc.
- Less Maintenance Required
- Longer Life Expectancy
- Efficiency Typically In the 300-450% As Compared With 80-90% of Typical Boilers



- I. Presentation Overview
- II. Project Background
- III. **Analysis #1: Geothermal Heat Pumps**
 - a) Background Information
 - b) Feasibility and Construction Impact
 - c) Cost Impact
 - d) **LEED Impact**
- IV. Analysis #2: Modular Classroom Wings
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. Analysis #3: Electrical Rough-In Method
- VII. Analysis #4: Project Delivery Method
- VIII. Summary and Conclusion
- IX. Acknowledgements



Existing LEED Rating

- ❑ 44 Credits For 52 Points
- ❑ 2 Regional Priority Credits Missing For 2 Points
 - ❑ Public Transportation Access
 - ❑ Storm Water Design – Quality Control

Probable Additional Credits

- ❑ Optimize Energy Performance
 - Unknown Possible Point Value
- ❑ On-Site Renewable Energy
 - Probable 7 Points

Revised LEED Rating

- ❑ Obtain LEED Gold with 61 Points

% Renewable Energy	Points
1%	1
3%	2
5%	3
7%	4
9%	5
11%	6
13%	7

LEED Category	Number of Credits	Number of Points
Sustainable Sites	10	10
Water Efficiency	5	5
Energy & Atmosphere	4	11
Materials & Resources	8	8
Indoor Environmental Quality	14	15
Innovation & Design Process	3	3
Total	44	52

- I. Presentation Overview
- II. Project Background
- III. Analysis #1: Geothermal Heat Pumps
- IV. **Analysis #2: Modular Classroom Wings**
 - a) **Background and Benefits**
 - b) Module Assumptions
 - c) Cost and Schedule Impact
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. Analysis #3: Electrical Rough-In Method
- VII. Analysis #4: Project Delivery Method
- VIII. Summary and Conclusion
- IX. Acknowledgements



Potential Opportunity

- ❑ C & D Are Repetitive Both Horizontally & Vertically
- ❑ 70% of Building Square Footage
- ❑ Could Dramatically Impact Project Efficiency

Goal Is To Determine



- ❑ Cost Impact
- ❑ Schedule Impact

- I. Presentation Overview
- II. Project Background
- III. Analysis #1: Geothermal Heat Pumps
- IV. **Analysis #2: Modular Classroom Wings**
 - a) Background and Benefits
 - b) Module Assumptions**
 - c) Cost and Schedule Impact
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. Analysis #3: Electrical Rough-In Method
- VII. Analysis #4: Project Delivery Method
- VIII. Summary and Conclusion
- IX. Acknowledgements



Module Assumptions

- ❑ All Systems (MEP), Finishes, & Casework Preinstalled
- ❑ Each Classroom Comprised of Two Modules
- ❑ Interior Module Layout Two
- ❑ Cost Savings of 20%
- ❑ Four Modules Can Be Set per Day



- I. Presentation Overview
- II. Project Background
- III. Analysis #1: Geothermal Heat Pumps
- IV. **Analysis #2: Modular Classroom Wings**
 - a) Background and Benefits
 - b) Module Assumptions
 - c) **Cost and Schedule Impact**
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. Analysis #3: Electrical Rough-In Method
- VII. Analysis #4: Project Delivery Method
- VIII. Summary and Conclusion
- IX. Acknowledgements



Schedule Impact

- ❑ 186 Modules / 4 (mod/day) = 46.5 Working Days
- ❑ Area C Accelerated 347
- ❑ Area D Accelerated 363 Days

Cost Impact

- ❑ Overall Project Savings of \$3.72 Million
- ❑ Results in Cost Savings of 14.1%

Area	FRP Slab Completion Date	Stick-Built Completion Date	Modular Substantial Completion Date	Completion Date Acceleration
C	7/1/11	8/21/12	8/3/11	347 Days
D	7/28/11	8/28/12	8/30/11	363 Days

	Stick-Built Construction Method	Modular Construction Method
Cost per SF	\$125.71	\$100.56
Total Cost	\$18,622,679.	\$14,902,166

- I. Presentation Overview
- II. Project Background
- III. Analysis #1: Geothermal Heat Pumps
- IV. Analysis #2: Modular Classroom Wings
- V. **Breadth #1: Noise Reduction of Modular Walls**
- VI. Analysis #3: Electrical Rough-In Method
- VII. Analysis #4: Project Delivery Method
- VIII. Summary and Conclusion
- IX. Acknowledgements



Goal

- ❑ Determine Difference in Noise Reduction of Existing & Modular Wall
- ❑ Ensure Modules Still Meet Acoustical Prerequisite

Results

- ❑ Significantly Differ At 2k and 4k
- ❑ Modular Wall Still Performs Adequately
- ❑ Prerequisite Only Based on Area and NR Rating of Ceiling Materials
- ❑ Classrooms Still Meet Acoustical Prerequisite

		125 Hz	250 Hz	500 Hz	1000 Hz	2000 Hz	4000 Hz
Modular	10log(a/S)	6.17	5.00	4.58	5.72	6.64	6.60
	TL (dB)	28.00	37.00	46.00	52.00	38.00	43.00
Assembly	Noise Reduction (dB)	34.17	42.00	50.58	57.72	44.64	49.60
Existing	10log(a/S)	3.95	4.52	4.47	5.85	6.54	6.50
	TL (dB)	33.00	37.00	47.00	54.00	63.00	72.00
Assembly	Noise Reduction (dB)	36.95	41.52	51.47	59.85	69.54	78.50
Difference		2.78	-0.48	0.89	2.13	24.90	28.89

Noise Reduction = TL + 10log(a/S), where S = Area of Common Wall and a = Room Absorption

Material	Area (Ft ²)		125 Hz	250 Hz	500 Hz	1000 Hz	2000 Hz	4000 Hz
Carpet, heavy	890	α	0.02	0.06	0.14	0.37	0.6	0.65
		a (sabins)	17.8	53.4	124.6	329.3	534	578.5
Drywall, 1 layer 5/8" thick	1250	α	0.55	0.14	0.08	0.04	0.12	0.11
		a (sabins)	687.5	175	100	50	150	137.5
ACT, 3/4" thick	890	α	0.76	0.93	0.83	0.99	0.99	0.94
		a (sabins)	676.4	827.7	738.7	881.1	881.1	836.6
Window	72	α	0.35	0.25	0.18	0.12	0.07	0.04
		a (sabins)	25.2	18	12.96	8.64	5.04	2.88
		Total Absorption (sabins)	1406.9	1074.1	976.26	1269.04	1570.14	1555.48

α = sound absorption coefficient a = sound absorption per specified octave

Material	Area (Ft ²)		125 Hz	250 Hz	500 Hz	1000 Hz	2000 Hz	4000 Hz
Carpet	890	α	0.02	0.06	0.14	0.37	0.6	0.65
		a (sabins)	17.8	53.4	124.6	329.3	534	578.5
Concrete Block, Painted	1250	α	0.1	0.05	0.06	0.07	0.09	0.08
		a (sabins)	125	62.5	75	87.5	112.5	100
ACT	890	α	0.76	0.93	0.83	0.99	0.99	0.94
		a (sabins)	676.4	827.7	738.7	881.1	881.1	836.6
Window	72	α	0.35	0.25	0.18	0.12	0.07	0.04
		a (sabins)	25.2	18	12.96	8.64	5.04	2.88
		Total Absorption (sabins)	844.4	961.6	951.26	1306.54	1532.64	1517.98

α = sound absorption coefficient a = sound absorption per specified octave

- I. Presentation Overview
- II. Project Background
- III. Analysis #1: Geothermal Heat Pumps
- IV. Analysis #2: Modular Classroom Wings
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. **Analysis #3: Electrical Rough-In Method**
 - a) **Background**
 - b) **Schedule & Cost Impact**
- VII. Analysis #4: Project Delivery Method
- VIII. Summary and Conclusion
- IX. Acknowledgements



Potential Problem

- ❑ Underground Rough-In Used for All Ground Floors
- ❑ Activity Part of Critical Path, & Delays Dry-In
- ❑ Possibly More Expensive, Longer

Goal Is To Determine

- ❑ Cost Impact
- ❑ Schedule Impact



- I. Presentation Overview
- II. Project Background
- III. Analysis #1: Geothermal Heat Pumps
- IV. Analysis #2: Modular Classroom Wings
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. **Analysis #3: Electrical Rough-In Method**
 - a) Background
 - b) **Schedule & Cost Impact**
- VII. Analysis #4: Project Delivery Method
- VIII. Summary and Conclusion
- IX. Acknowledgements



Schedule Impact

- ❑ Overhead Performed After Dry-In
- ❑ Underground Performed Prior To Slab Pouring
- ❑ OH Finishes on Average 23 Days Sooner

Duration Impact

- ❑ Electricians: 2.6 Hours Less per Classroom with OH
- ❑ Equals Saving 34.5 Working Days By Using Overhead RI

Area	UG Dry-In Date	OH Dry-In Date	Dry-In Date Acceleration
A	10/6/11	9/6/11	30 Days
B	9/22/11	8/22/11	31 Days
C	2/14/12	2/2/12	12 Days
D	2/29/12	2/10/12	19 Days

2.6 Hours = 156 Min / 975 Ft² = .16 Min/Ft² * 60 Secs / 1 Min = 9.6 Secs / Ft²

9.6 Secs/Ft²*103,018 Ft² = 988,973 Secs*1 Min/60 Secs = 16,483 Min

16,483 Min*1 Hrs/60 Min = 275 Hrs*1 Working Day/8 Hrs = 34.5 Working Days

- I. Presentation Overview
- II. Project Background
- III. Analysis #1: Geothermal Heat Pumps
- IV. Analysis #2: Modular Classroom Wings
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. **Analysis #3: Electrical Rough-In Method**
 - a) Background
 - b) **Schedule & Cost Impact**
- VII. Analysis #4: Project Delivery Method
- VIII. Summary and Conclusion
- IX. Acknowledgements



Cost Impact

- ❑ Estimate Yields OH is \$.49 *Cheaper*
- ❑ Differing Items Include Conduit, Wire, Hangers, & Trench Digging
- ❑ Results In A Savings of \$50,086.71
- ❑ 1.7% of Electrical Contract
- ❑ 0.18% of Overall Building Cost

Electrical Rough-In Method Cost Difference Estimate

Underground Method	Cost	Per Unit	Quantity	Unit	Waste Factor	Total Cost
Trench Digging, Backfilling Stone	\$28.87	Hr	1.5	Hr	0	\$43.31
PVC Conduit	\$5.90	L.F.	208	L.F.	10%	\$1,349.92
Conduit Hanger, Strap 3/4" dia.	\$3.71	Ea.	18	Ea.	0%	\$66.78
Wires	\$71.50	C.L.F.	208	L.F.	5%	\$148.72
					Total	\$1,608.73
Overhead method	Cost	Per Unit	Quantity	Unit	Waste Factor	Total Cost
MC Cable, #12, 2 wire	\$330.00	C.L.F.	240	L.F.	5%	\$831.60
Cable Support, Clip 3/4" dia.	\$2.60	Ea.	100	Ea.	0%	\$260.00
Cable Hanger, Strap 3/4" dia.	\$1.77	Ea.	2	Ea.	0%	\$3.54
					Total	\$1,095.14
Cost Difference Total per Classroom						\$513.59
Location Factor						0.923
Adjusted Cost Difference Total per Classroom						\$474.04
Adjusted Cost Difference Total per SF						\$0.49
Total Cost Difference For Building						\$50,086.71

- I. Presentation Overview
- II. Project Background
- III. Analysis #1: Geothermal Heat Pumps
- IV. Analysis #2: Modular Classroom Wings
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. Analysis #3: Electrical Rough-In Method
- VII. Analysis #4: Project Delivery Method**
 - a) Background and Separations Act of 1913**
 - b) Results For Variety of Government Owners
- VIII. Summary and Conclusion
- IX. Acknowledgements



Potential Problem

- ❑ Using Multiple Prime;
 - Increases Coordination & Communication
 - Increases Owner Paperwork & Organization Load
 - Multiplies Costs
 - Increases the Litigation Potential Against Owner
 - Increases Chances of Miscommunication & Mistakes

Goal

- ❑ Determine How Government Projects Can Gain Exemption To The Pennsylvania Separations Act of 1913

The Pennsylvania Separations Act of 1913

- ❑ Requires Government Entities To Seek & Hold Separate Contracts For Electrical, Heating, Ventilation, and Plumbing In Excess of \$4,000
- ❑ Only Three Other States Have Similar Laws (ND, IL, NY)
- ❑ Present In Both State Law & School Code

- I. Presentation Overview
- II. Project Background
- III. Analysis #1: Geothermal Heat Pumps
- IV. Analysis #2: Modular Classroom Wings
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. Analysis #3: Electrical Rough-In Method
- VII. Analysis #4: Project Delivery Method**
 - a) Background and Separations Act of 1913
 - b) Results For Variety of Government Owners**
- VIII. Summary and Conclusion
- IX. Acknowledgements



Department of General Services

- ❑ Places Requirements on DB Contractor
- ❑ Contractor Must Identify Major Subs Before Hand
- ❑ At Discretion of DGS

Department of Education

- ❑ Waiver Program As Part of EEA
- ❑ Could Apply To Be Waived From Separations Act
- ❑ Challenged In Court But Ultimately Upheld
- ❑ Expired in 2010, No Similar Programs or Plans To Renew

Exemptions

- ❑ The Act Has Long Since Been Repealed For:
 - Boroughs
 - Townships
 - Second-Class Townships
 - Third Class Cities
 - Counties

- I. Presentation Overview
- II. Project Background
- III. Analysis #1: Geothermal Heat Pumps
- IV. Analysis #2: Modular Classroom Wings
- V. Breadth #1: Noise Reduction of Modular Walls
- VI. Analysis #3: Electrical Rough-In Method
- VII. Analysis #4: Project Delivery Method
- VIII. Summary and Conclusion**
- IX. Acknowledgements



Geothermal Heat Pumps - **Implement**

- ❑ Initial Cost Increased By 18.4%
- ❑ Lower Utility & Maintenance Cost
- ❑ Reduces Emissions
- ❑ No Significant Construction Impact
- ❑ Pushes Project To LEED Gold

Modular Classrooms - **Implement**

- ❑ Substantial Completion Date of Areas C & D Accelerated
- ❑ Savings of \$3.72 Million or 14.1% of Project Cost

Electrical Rough-In Method - **Implement**

- ❑ OH RI Saves \$50,000
- ❑ Dry-In Dates Accelerated 23 Days on Average
- ❑ Activity Duration Reduced By 35 Working Days

Alternative Project Delivery Method – **Not Possible**

- ❑ Design Build May Be Used For DGS Projects At Their Discretion
- ❑ Previously Used To Be Able To Use Single Prime For DOE But No Longer Can
- ❑ Multiple Prime Not Required For Boroughs, Townships, Second-Class Townships, Third-Class Cities, and Counties

Academic Acknowledgements

Dr. Robert Leicht
Dr. Moses Ling
Dr. Linda Hanagan
All Penn State AE Faculty

Industry Acknowledgements

Warfel Construction
Crabtree, Rohrbaugh & Associates
MBR Construction Services

Questions/Comments?

Special Thanks To:

Brett Calabretta
Kyle Goodyear
John Hess
Jim Spence
Joshua bower
Manheim Township School District
Family & Friends