

Summary Schedule for Civista Medical Center - La Plata, MD

ID	Task Name	Duration	Start	Finish	August 1	December	April 21	September	January 1	May 21	October 1	February 1	Jun										
					7/11	9/12	11/14	1/16	3/20	5/22	7/24	9/25	11/27	1/29	4/2	6/4	8/6	10/8	12/10	2/11	4/15	6/17	
1	Design Phase 1 & 2	143 days	Wed 7/28/04	Fri 2/11/05																			
2	Mobilization	6 days	Mon 1/24/05	Mon 1/31/05																			
3	Phase 1 - Site Preparation	1 day	Mon 1/31/05	Mon 1/31/05																			
4	Demo	25 days	Mon 2/21/05	Fri 3/25/05																			
5	Site Utilities	67 days	Mon 2/28/05	Tue 5/31/05																			
6	Construction of Emergency Entry	32 days	Mon 3/14/05	Tue 4/26/05																			
7	Relocate Retention Basin	55 days	Tue 6/21/05	Mon 9/5/05																			
8	Helipad	7 days	Mon 8/29/05	Tue 9/6/05																			
9	Phase 2 - Addition	1 day	Thu 7/28/05	Thu 7/28/05																			
10	Demo	7 days	Thu 7/28/05	Fri 8/5/05																			
11	Foundation	51 days	Fri 8/5/05	Fri 10/14/05																			
12	Structural Decking, CIP Concrete	67 days	Fri 9/9/05	Mon 12/12/05																			
13	Roof	18 days	Wed 12/14/05	Fri 1/6/06																			
14	Interiors (framing - finisher)	196 days	Tue 1/3/06	Tue 10/3/06																			
15	Exteriors	130 days	Mon 1/23/06	Fri 7/21/06																			
16	Plan Phase 3: Renovation Phase	88 days	Wed 1/4/06	Fri 5/5/06																			
17	Phase 3 - Renovations	1 day	Thu 1/18/07	Thu 1/18/07																			
18	Removals	13 days	Wed 1/18/06	Fri 2/3/06																			
19	Interiors	96 days	Wed 2/1/06	Wed 6/14/06																			
20	Substantial Completion	1 day	Mon 7/2/07	Mon 7/2/07																			

Project: Project1 Date: Wed 4/11/07	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	