

ID	Task Name	Duration	Start	Finish	Aug 6	Aug 2	Sep 1	Oct 8	Oct 2	Nov 1	Dec 1	Dec 3	Jan 2	Feb 1	Mar 4	Mar 2	Apr 1	May	May	Jun 1	Jul 8	Jul 29	Aug 1	Sep 9	Sep 3	Oct 2	Nov 1	Dec 2	Dec 2	Jan 1	Feb 3	Feb 2	Mar 1	Apr 6	Apr 2	May	Jun 8	Jun 2	Jul 20	Aug 1	Aug 3	Sep 2	Oct 1	Nov 2						
1	Sitework	433 days	Thu 9/21/06	Tue 5/20/08	[Gantt bar]																																													
2	Sitework	433 days	Thu 9/21/06	Tue 5/20/08	[Gantt bar]																																													
3	Install New Septic Tanks	40 days	Thu 9/21/06	Wed 11/15/06	[Gantt bar]																																													
4	Install Sediment Control Traps	57 days	Thu 9/28/06	Fri 12/15/06	[Gantt bar]																																													
5	Site Demo/Clear Grub	38 days	Mon 10/2/06	Wed 11/22/06	[Gantt bar]																																													
6	Building Pad/RIC	41 days	Tue 10/17/06	Tue 12/12/06	[Gantt bar]																																													
7	Demo Existing Septic Tank	32 days	Thu 10/26/06	Fri 12/8/06	[Gantt bar]																																													
8	Temp Roads & Lots-Section 1	17 days	Mon 11/20/06	Tue 12/12/06	[Gantt bar]																																													
9	2A Milestone No 2-Prep Site for Bldg. Constr.	0 days	Thu 12/14/06	Thu 12/14/06	[Milestone diamond]																																													
10	2A Milestone No 3-Site U Rough-In/Temp Rds-Lot	0 days	Thu 12/14/06	Thu 12/14/06	[Milestone diamond]																																													
11	2A Milestone No 1-Complete All Submittals	0 days	Fri 12/15/06	Fri 12/15/06	[Milestone diamond]																																													
12	Temp Roads & Lots-Section 2	1 day	Thu 12/28/06	Thu 12/28/06	[Gantt bar]																																													
13	Regrade and Curb & Gutter	30 days	Tue 7/3/07	Mon 8/13/07	[Gantt bar]																																													
14	Sidewalk	22 days	Thu 7/19/07	Fri 8/17/07	[Gantt bar]																																													
15	Fine Grade /Top Soil/Seed	28 days	Mon 7/23/07	Wed 8/29/07	[Gantt bar]																																													
16	Landscaping	11 days	Thu 8/30/07	Thu 9/13/07	[Gantt bar]																																													
17	2A Milestone No4-Phase I Sitework Completion	0 days	Fri 10/12/07	Fri 10/12/07	[Milestone diamond]																																													
18	2A Milestone No 5-Phase II Sitework Completion	0 days	Tue 5/20/08	Tue 5/20/08	[Milestone diamond]																																													
19	Abatement	55 days	Mon 12/3/07	Fri 2/15/08	[Gantt bar]																																													
20	Sitework	55 days	Mon 12/3/07	Fri 2/15/08	[Gantt bar]																																													
21	BP 2B Milestone No 1-All Submittals Completed	0 days	Mon 12/3/07	Mon 12/3/07	[Milestone diamond]																																													
22	Building Abatement Phase 1	9 days	Tue 1/15/08	Fri 1/25/08	[Gantt bar]																																													
23	BP 2B Construction	24 days	Tue 1/15/08	Fri 2/15/08	[Gantt bar]																																													
24	Building Abatement Phase 2	14 days	Tue 1/15/08	Fri 2/1/08	[Gantt bar]																																													
25	BP 2B Milestone No 2-Complete Building Abatement/Phase I	0 days	Fri 1/25/08	Fri 1/25/08	[Milestone diamond]																																													
26	BP 2B Milestone No 3-Phase 2	0 days	Fri 2/1/08	Fri 2/1/08	[Milestone diamond]																																													
27	Building Abatement Phase 3	10 days	Mon 2/4/08	Fri 2/15/08	[Gantt bar]																																													
28	Building Abatement Phase 4	10 days	Mon 2/4/08	Fri 2/15/08	[Gantt bar]																																													
29	BP 2B Milestone No 5-Phase 3/4	0 days	Fri 2/15/08	Fri 2/15/08	[Milestone diamond]																																													
30	Demolition	88 days	Mon 12/3/07	Wed 4/2/08	[Gantt bar]																																													
31	Sitework	88 days	Mon 12/3/07	Wed 4/2/08	[Gantt bar]																																													
32	BP 2C Milestone No 1-All Submittals Completed	0 days	Mon 12/3/07	Mon 12/3/07	[Milestone diamond]																																													
33	Building Demolition	33 days	Mon 2/18/08	Wed 4/2/08	[Gantt bar]																																													
34	BP 2C Construction	33 days	Mon 2/18/08	Wed 4/2/08	[Gantt bar]																																													
35	BP 2C Milestone No 2-Complete Bldg. Demolition	0 days	Wed 4/2/08	Wed 4/2/08	[Milestone diamond]																																													
36	Concrete	125 days	Mon 11/6/06	Fri 4/27/07	[Gantt bar]																																													
37	Area A (Gym/Kitchen/Music Room)	63 days	Mon 11/6/06	Wed 1/31/07	[Gantt bar]																																													
38	Tying Rebar Mats Above Ground- All Areas	7 days	Mon 11/6/06	Tue 11/14/06	[Gantt bar]																																													
39	Concrete Footings Including Backfill	13 days	Wed 12/6/06	Fri 12/22/06	[Gantt bar]																																													
40	SOG (Areas A1-A3)	28 days	Mon 12/25/06	Wed 1/31/07	[Gantt bar]																																													
41	Area B (Media Center/Admin/Kindergarten Wing)	43 days	Tue 1/2/07	Thu 3/1/07	[Gantt bar]																																													
42	Concrete Footing & Piers (Column Footings)	13 days	Tue 1/2/07	Thu 1/18/07	[Gantt bar]																																													
43	Concrete Footings (Wall Footings)	12 days	Tue 1/2/07	Wed 1/17/07	[Gantt bar]																																													
44	Backfill All Footings	10 days	Wed 1/10/07	Tue 1/23/07	[Gantt bar]																																													
45	SOG	23 days	Tue 1/30/07	Thu 3/1/07	[Gantt bar]																																													
46	Area C (Two Story Classroom Wing)	96 days	Fri 12/15/06	Fri 4/27/07	[Gantt bar]																																													
47	Concrete Footings & Piers (Column Footings)	10 days	Fri 12/15/06	Thu 12/28/06	[Gantt bar]																																													
48	Concrete Footings (Wall Footings)	14 days	Fri 12/15/06	Wed 1/3/07	[Gantt bar]																																													
49	Backfill All Footings	13 days	Thu 1/18/07	Mon 2/5/07	[Gantt bar]																																													
50	Elevator Pit Footings	1 day	Thu 12/28/06	Thu 12/28/06	[Gantt bar]																																													
51	SOG	17 days	Fri 1/19/07	Mon 2/12/07	[Gantt bar]																																													
52	SOG (Metal Stair/Column Isolation)	10 days	Mon 4/16/07	Fri 4/27/07	[Gantt bar]																																													
53	Masonry	208 days	Thu 10/19/06	Mon 8/6/07	[Gantt bar]																																													

Detailed Project Schedule 11/2/07

Task Progress: [Blue bar] Milestone Summary: [Diamond] Rolled Up Task: [Thick blue bar] Rolled Up Milestone: [Thin blue bar]

Rolled Up Progress: [Thick blue bar] Split: [Thin blue bar]

External Tasks: [Grey bar] Project Summary: [Thin grey bar] Group By Summary: [Thick grey bar] Deadline: [Green arrow]

Page 1











