


The Pennsylvania State University HUB-Robeson Addition and Renovation University Park, PA



Work In Progress

- Temporary Partitions 1st and 2nd floor HUB-Robeson
- Demolition of Towers, Mechanical Penthouse, and Courtyard
- Starbucks Cooler relocation
- Relocation of Mechanical, Electrical, Plumbing, and Sprinkler near Ceramic Studio
- Saw Cut Openings throughout Bookstore and Courtyard
- Tower Crane Foundation

Top of Parking Deck View



HUB EXPANSION

FOR THE STUDENTS
THROUGH COMMUNITY
COLLABORATION & SAFETY



South Entrance View



Loading Dock View



Tower Crane Foundation







Tower Demolition



Misc. Demolition



Laser Scanning Images



Planned Work

- Continue Demolition of Towers, Mechanical Penthouse, and Courtyard
- Continue Excavation in Courtyard
- Continue Relocation of Mechanical, Electrical, Plumbing, and Sprinkler near Ceramic Studio
- Continue Saw Cut Openings throughout Bookstore and Courtyard
- Begin Crawlspace Demolition and Excavation
- Begin Grange Building Ramp
- Continue Exploratory Excavation for Sub-Basement Foundations