

Ursinus College Residence Hall 2

April 17, 2007

Rusty Hoffman



Construction Management

RUSTY HOFFMAN
CONSTRUCTION MANAGEMENT

URSINUS COLLEGE RESIDENCE HALL 2
COLLEGEVILLE, PENNSYLVANIA



Presentation Outline

- Project Overview
- Temporary Heat Analysis
- Precast Superstructure and Façade Analysis
- Precast Safety Research
- Site Specific Safety Plan
- Conclusions & Recommendations
- Acknowledgements/Questions

Senior Thesis 2007



Project Overview


- Owner: Ursinus College
- Architect: WRT Planning and Design
- GC/CM: Warfel Construction Company
- Building: R-2 Dormitory
- Area: 52,114 SF
- Cost: \$10.6 Million
- Delivery Method: Design-Bid, Lump Sum
- Start Date: May 2006
- Building Turnover: August 2007



Senior Thesis 2007



Project Site





Temporary Heat

- Goals:
 - Improve Working Conditions In Building
 - Consistent productivity rates.
 - Provide suitable environment for Interior Trades.
 - Improve Temperature for Masonry Work
 - Concrete/Mortar should be set in ambient temperatures no lower than 40° F without protection.
 - Do Not Add Significant Cost to Project
- Temporary Heat System Chosen
 - Basic Natural Gas (Propane)
 - Use of propane heaters for interior.
 - Baker's scaffold wrapped in polyethylene plastic for masonry work.

Senior Thesis 2007



Temporary Heat Analysis

- Basic Temporary Heating System
- Heat Building During 3 Coldest Months
- Average Outdoor Temperature
 - December = 33° F
 - January = 28° F
 - February = 31° F
- Heat 4 Zones of Building At a Time





Senior Thesis 2007



Heat Loss

- Masonry Temp Heat
- Maximum Heat Loss – BTU/hr
- Building Temp Heat
- Maximum Heat Loss Per Wing – BTU/hr




Senior Thesis 2007



Propane Temp Heat

- Building Breakdown
 - Interior Temporary Heaters
 - Produce 375,000 BTU/hr
 - Exterior Masonry Temporary Heaters
 - Produce 125,000 BTU/hr
 - Wrap Scaffold in Polyethylene Plastic



Senior Thesis 2007



Temporary Heat Cost

- Total of 3 months on the project
- Improved Working Conditions

Equipment	Unit Cost	Units	Total Cost
Propane	\$1.06/gal	7,665	\$8,125.18
Poly Sheathing	\$26/Roll	15	\$390
Baker Scaffold	\$182/100SF	25	\$4,550
Heater (125,000 BTU/hr)	\$259/EA.	2	\$1,554
Heater (375,000 BTU/hr)	\$599/Ea.	4	\$2,396
Total Cost			\$17,015.18

Senior Thesis 2007



Precast Superstructure/Facade


- **Goals:**
 - Accelerate Schedule
 - Control Cost
- **Results:**
 - Proposed Precast Structure with Precast Façade
 - Proposed Schedule: May 30, 2006 – December 13, 2006
 - Proposed Cost: \$2,410,719.18
 - 10 Week Schedule Savings
 - \$151,719.18 Additional Cost

Senior Thesis 2007



Precast Superstructure/Facade

- Existing Facility
 - Block and Plank Structure
 - Masonry Face Brick
 - 8" Load Bearing CMU Walls
 - 8" Precast Hollow Core Plank
- Proposed Structure
 - "Stack Wall" Structure
 - Architectural Precast
 - 8" Load Bearing Precast Walls
 - 8" Precast Hollow Core Plank



Senior Thesis 2007



Design Analysis


- Precast LB wall panels to remain at 8" thickness
- Factored Loading:
 - 156 psf Dead Load
 - 272 psf Live Load
 - 428 psf Total
- Minimum Reinforcement
 - $A_{smin} = 0.1512 \text{ in}^2$
 - #4 @ 12" O.C. gives $A_s = 0.2 \text{ in}^2$
- Moment Capacity
 - Max M = 3.47' kips
 - $\phi M_n = 6.85' \text{ kips}$
- Architectural Precast
 - LB panels = 9" thickness
 - Non LB panels = 7" thickness
- Precast hollow core plank to remain at 8" thickness
- All panels require minimum thickness of $1/20 = 5.4"$

Senior Thesis 2007




Typical Connection Details

CIP Footing to Precast Wall



Precast Plank to Precast Plank




Senior Thesis 2007




Typical Connection Details

Interior Wall to Wall



Exterior Wall to Wall



Senior Thesis 2007



Cost Overview

- Cost of Precast Units
 - Plank = \$8.50/SF
 - LB Wall Panel = \$32/SF
 - LB Wall Panel W/Brick = \$42/SF
 - Architectural Panels = \$42/SF
- Total Cost of Proposed System
 - \$2,410,719.18
 - Cost Increase of \$151,720
 - 7% Increase In Cost From Original System

Senior Thesis 2007



Precast Safety Research/Analysis

- Goals:
 - Determine aspects of safety that are a “grey” area.
 - Determine hazardous areas of precast erection work.
 - Find a model Company
- Development of a Site Specific Safety Plan
 - Plan will reflect hazardous areas

Senior Thesis 2007



Precast Concrete Safety Issues

- The following issues have been identified
 - Fall Protection
 - Erectors Working at Leading Edge
 - Pick and Placement of Precast Members
 - Plank Swinging Near Other Activities
- Issues that are a “grey” area in the OSHA Handbook:
 - Fall Protection

Senior Thesis 2007



OSHA Statements

- Job Site Safety: General Duty Clause
 - Each Employer Shall:
 - “furnish to each of his employees employment and a place of employment which are free from recognized hazards that are causing or likely to cause death or serious physical harm to his employees.”
 - “comply with occupational safety and health standards promulgated under this act.”
- OSHA on Fall Protection
 - “Each employee on a walking/working surface (horizontal and vertical surface) with an unprotected side or edge which is 6 feet or more above a lower level shall be protected from falling by the use of guardrail systems, safety net systems, or personal fall arrest systems.”
 - “Exception: When the employer can demonstrate that it is infeasible or creates a greater hazard to use these systems, the employer shall develop and implement a fall protection plan which meets the requirements of paragraph (k) of 1926.502.”

Senior Thesis 2007



Precast Concrete Safety Survey

- Purpose
 - Identify what industry feels is greatest risk of Precast Erection
 - Find industries view on fall protection
 - Determine who has final say in safety guidelines on specific sites
- Sample Questions/Common Responses
 - What aspect of precast concrete erection do you feel is most dangerous and why?
 - OSHA states fall protection is not necessary where it would be hazardous to operate while being tied off. Do you agree with this? If not, why?
 - Do you, as the construction manager, have the right to force a subcontractor to abide by your safety guidelines if they go above and beyond that which is required by OSHA?


Senior Thesis 2007



A Model Company


- Davis Construction Company
 - Precast Garage Collapse
 - After Which Developed a Precast Concrete Erection Checklist & Release
- Highlights of the Checklist and Release:
 - Are there any unique precast erection situations on this project that we should take notice of?
 - Does the Precast Erector have adequate fall protection equipment on site? Is the Precast Erector aware that all workers must be tied off, or have alternate fall protection above 6'-0"? (Unless Davis and erector agree that circumstances prohibit safe and feasible tie off) The use of a Safety Monitoring system is not permitted without written permission from the Davis Safety Department. Describe the system to be used.
 - Describe fall protection controls used by subcontractor while guard rails or perimeter barricades are taken down in order to set the panels.
 - Has Precast Erector performed a survey of the installation area?
 - Verify that all Safety Plan elements are presented to and agreed upon by all parties involved including all lower tier subcontractors.
- Checklist eliminates majority of safety problems once erection begins.
- Very Important Key to Safety
 - COMMUNICATION

Senior Thesis 2007



RUSTY HOFFMAN
CONSTRUCTION MANAGEMENT

URSINUS COLLEGE RESIDENCE HALL 2
 COLLEGEVILLE, PENNSYLVANIA



Conclusion & Recommendations

- Temporary Heat – Propane System
 - Use System
 - Additional Cost of \$17,015.18
 - Improve Working Conditions
- Precast Superstructure & Façade
 - Use Precast System
 - 10 Week Schedule Acceleration
 - Additional Cost of \$151,720
- Precast Safety
 - Communicate
 - Safety Is Most Important
- New Project Summary
 - Cost
 - \$10,768,735
 - Project Start
 - May 2006
 - Project Finish
 - June 2007
- College Recieves Building 10 Weeks Prior Than Expected

Senior Thesis 2007



Acknowledgements & Questions

- Warfel Construction Company
 - Brett Calabretta, Project Manager
- Ursinus College
 - Andy Feick, Owner's Representative
- Wallace Roberts & Todd, LLC
 - Architect
- MEP/FP Engineers
 - Gillespie Electric, Inc.
 - Rogers Mechanical Company
 - SDR Mechanical
 - Precision Fire Protection




Questions?

Senior Thesis 2007



Typical Connection Details

- Non LB Precast Panels
 - Primarily on North and South Faces of building.
 - Do not connect to precast directly.
- New wide flange beams will be needed.
- Calculation of size not done for this analysis but noted that this additional member will be needed for architectural system.



Senior Thesis 2007