



## MULTI-USE HIGH RISE | WASHINGTON D.C. AREA

PENN STATE ARCHITECTURAL ENGINEERING 2014 SENIOR THESIS  
RYAN MACNICHOL | CONSTRUCTION OPTION  
RAY SOWERS | FACULTY ADVISOR

MULTI-USE HIGH RISE | WASHINGTON DC AREA

MACNICHOL | CONSTRUCTION OPTION

### Presentation Outline

- I. PROJECT INTRODUCTION
- II. ANALYSIS 1: MOBILE TECHNOLOGY INTEGRATION
- III. ANALYSIS 2: BATHROOM MODULARIZATION
- IV. ANALYSIS 3: FAÇADE PREFABRICATION
  - I. STRUCTURAL BREADTH
- V. ANALYSIS 4: GREATER SUSTAINABLE DESIGN
  - I. MECHANICAL BREADTH
- VI. SUMMARY OF CONCLUSIONS & ACKNOWLEDGEMENTS



Photo Credit: donohoeconstruction.com

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
 <p><i>Credit: donohoeconstruction.com</i></p>	<h3 style="text-align: center;">PROJECT BACKGROUND</h3> <ul style="list-style-type: none"> <li>▪ Location: Washington D.C Area</li> <li>▪ Occupancy Type: Mixed-Use High Rise</li> <li>▪ Height :               <ul style="list-style-type: none"> <li>▪ Underground Parking: 2 Stories</li> <li>▪ Building A: 10 Stories</li> <li>▪ Building B: 6 Stories</li> </ul> </li> <li>▪ Size: 214,768 SF</li> <li>▪ Total Cost: \$44,000,000</li> <li>▪ Cost Per Square Foot: \$204.87</li> <li>▪ Dates of Construction: July, 2012 – July, 2014</li> </ul>			 <p><i>Credit: donohoeconstruction.com</i></p>	

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
 <p><i>Credit: donohoeconstruction.com</i></p>	<h3 style="text-align: center;">PROJECT BACKGROUND</h3> <ul style="list-style-type: none"> <li>▪ Location: Washington D.C Area</li> <li>▪ Occupancy Type: Mixed-Use High Rise</li> <li>▪ Height :               <ul style="list-style-type: none"> <li>▪ Underground Parking: 2 Stories</li> <li>▪ Building A: 10 Stories</li> <li>▪ Building B: 6 Stories</li> </ul> </li> <li>▪ Size: 214,768 SF</li> <li>▪ Total Cost: \$44,000,000</li> <li>▪ Cost Per Square Foot: \$204.87</li> <li>▪ Dates of Construction: July, 2012 – July, 2014</li> </ul>				

<b>Project Introduction</b>	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
-----------------------------	---	-------------------------------------	-----------------------------------	--	------------------------------




### PROJECT TEAM

- **Owner:** USAA Real Estate
- **Developer:** ZOM Mid-Atlantic
- **Architect:** Esocoff & Associates
- **General Contractor:** Donohoe Construction Company



<b>Project Introduction</b>	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
-----------------------------	---	-------------------------------------	-----------------------------------	--	------------------------------




### PROJECT DELIVERY METHOD


Design – Bid – Build

GMP Contract: Donohoe Construction Company

Lump Sum Contract: Other Parties



<b>Project Introduction</b>	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
-----------------------------	---	-------------------------------------	-----------------------------------	--	------------------------------




Credit: donohoconstruction.com

### COST & SCHEDULE OVERVIEW

- **24 Month Construction Schedule (7/2012 – 7/2014)**
  - Enclosure is longest phase: 250 days
- **\$44 Million Project**
  - General Conditions: \$4,131,858.75
  - Structural: \$4,391,165.75
  - MEP Assemblies: \$3,563,211.00

	Duration	Start Date	Finish Date
<b>Notice To Proceed</b>	110 Days	07/24/2012	12/24/2012
<b>Reconstruction</b>	277 Days	07/24/2012	08/14/2013
<b>Procurement</b>	277 Days	07/24/2012	08/14/2013
<b>MEP Coordination</b>	277 Days	07/24/2012	08/14/2013
<b>Initial Site Work</b>	120 Days	08/06/2012	01/18/2013
<b>Foundation &amp; Structure</b>	152 Days	12/28/2012	07/29/2013
<b>Garage</b>	109 Days	12/28/2012	05/29/2013
Building 1	99 Days	03/14/2013	09/27/2013
Building 2	51 Days	05/20/2013	07/29/2013
<b>Enclosure</b>	250 Days	07/30/2013	07/14/2014
Building 1	250 Days	07/30/2013	07/14/2014
Building 2	93 Days	06/28/2013	11/05/2013
<b>Rough In</b>	167 Days	07/05/2013	02/24/2014
Garage	167 Days	07/05/2013	02/24/2014
Building 1	151 Days	07/09/2013	02/04/2014
Building 2	122 Days	07/09/2013	12/25/2013
<b>Finishes</b>	244 Days	07/18/2013	06/24/2014
Garage	133 Days	07/18/2013	01/20/2014
Building 1	179 Days	10/17/2013	06/24/2014
Building 2	131 Days	11/29/2013	06/03/2014
<b>Project Closeout</b>	201 Days	10/01/2013	07/08/2014
<b>Substantial Completion</b>	-	-	07/29/2014
<b>Total</b>	<b>735 Days</b>	<b>07/24/2012</b>	<b>07/29/2014</b>

<b>Project Introduction</b>	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
-----------------------------	---	-------------------------------------	-----------------------------------	--	------------------------------



Credit: donohoconstruction.com

### COST & SCHEDULE OVERVIEW

- **24 Month Construction Schedule (7/12 – 7/14)**
  - Enclosure is longest phase: 250 days
- **\$44 Million Project**
  - General Conditions: \$4,131,858.75
  - Structural: \$4,391,165.75
  - MEP Assemblies: \$3,563,211.00

GENERAL CONDITIONS SUMMARY		
GENERAL BREAKDOWN	COST/WEEK	TOTAL COST
Mobile Management	\$	27,913.15
Equipment & Facilities	\$	2,668.30
Temporary Utilities	\$	2,865.79
Insurance, Permits, & Bonds	\$	5,900.00
<b>Total</b>	<b>\$</b>	<b>39,347.24</b>

MEP Assemblies Estimate Summary		
System	Unit	Cost
Mechanical	1	1,000,000.00
Plumbing	1	1,000,000.00
Electrical	1	1,000,000.00
<b>Total</b>	<b>1</b>	<b>3,000,000.00</b>

GENERAL BREAKDOWN BY TRADE											
Trade	Unit	Cost	Start	Finish	Duration	Start	Finish	Duration	Start	Finish	Duration
General Conditions	1	39,347.24	07/24/12	07/29/14	735	07/24/12	07/29/14	735	07/24/12	07/29/14	735
MEP Assemblies	1	3,000,000.00	07/24/12	07/29/14	735	07/24/12	07/29/14	735	07/24/12	07/29/14	735
Structural	1	4,391,165.75	07/24/12	07/29/14	735	07/24/12	07/29/14	735	07/24/12	07/29/14	735
Enclosure	1	4,131,858.75	07/24/12	07/29/14	735	07/24/12	07/29/14	735	07/24/12	07/29/14	735
Foundation & Structure	1	1,520,000.00	07/24/12	07/29/14	735	07/24/12	07/29/14	735	07/24/12	07/29/14	735
Garage	1	1,090,000.00	07/24/12	07/29/14	735	07/24/12	07/29/14	735	07/24/12	07/29/14	735
Rough In	1	1,670,000.00	07/24/12	07/29/14	735	07/24/12	07/29/14	735	07/24/12	07/29/14	735
Finishes	1	2,440,000.00	07/24/12	07/29/14	735	07/24/12	07/29/14	735	07/24/12	07/29/14	735
Project Closeout	1	2,010,000.00	07/24/12	07/29/14	735	07/24/12	07/29/14	735	07/24/12	07/29/14	735
Substantial Completion	1	0.00	07/24/12	07/29/14	735	07/24/12	07/29/14	735	07/24/12	07/29/14	735
<b>Total</b>	<b>1</b>	<b>14,012,372.49</b>	<b>07/24/12</b>	<b>07/29/14</b>	<b>735</b>	<b>07/24/12</b>	<b>07/29/14</b>	<b>735</b>	<b>07/24/12</b>	<b>07/29/14</b>	<b>735</b>

Project Introduction	<b>Analysis 1: Mobile Technology Integration</b>	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
----------------------	--	-------------------------------------	-----------------------------------	--	------------------------------

Credit: [www.hereconstruction.com](http://www.hereconstruction.com)

## ANALYSIS 1: MOBILE TECHNOLOGY INTEGRATION

Credit: Google Images

Project Introduction	<b>Analysis 1: Mobile Technology Integration</b>	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
----------------------	--	-------------------------------------	-----------------------------------	--	------------------------------

Credit: [www.hereconstruction.com](http://www.hereconstruction.com)

## ANALYSIS BACKGROUND

- **Problem Identification:**
  - Significant Change Orders
  - Schedule Difficulties
- **Goals:**
  - Reduce Delays in Construction
  - Generate Cost Savings
  - Provide Industry Leading Expertise

Credit: Google Images



### ANALYSIS BACKGROUND

- **Problem Identification:**
  - Significant Change Orders
  - Schedule Difficulties
- **Goals:**
  - Reduce Delays in Construction
  - Generate Cost Savings
  - Provide Industry Leading Expertise



### LATISTA

- **Advantages**
  - Decrease Site Congestion
  - Increase Efficiency
  - Preconstruction Benefits
  - Material Organization
  - Drawing Cost Savings
  - Material Delivery Traceability
- **Disadvantages**
  - Up Front Cost
  - Lack of Knowledge
  - Software Defect Potential



Project Introduction | **Analysis 1: Mobile Technology Integration** | Analysis 2: Bathroom Modularization | Analysis 3: Façade Prefabrication | Analysis 4: Greater Sustainable Design | Conclusion & Recommendations

**LATISTA**  
Credit: LATISTA



### INDUSTRY RESEARCH

- Case Study 1: ASCE Journal Article
  - Clear Barriers
  - Successful Practice
  - "People Issue"
- Case Study 2: Eli Lilly & Company
  - The Project
  - LATISTA Integration
  - Improved Rework, Schedule, Budget, and Quality

**Making the Case for Mobile IT**

- Quick and Easy Reports
- Better Customer Service
- Identification of Trends
- Efficient Task Allocation
- Reduced Turn Around Time
- Improved Quality of Work
- Increased Staff Accountability
- Rework Avoidance

13

Project Introduction | **Analysis 1: Mobile Technology Integration** | Analysis 2: Bathroom Modularization | Analysis 3: Façade Prefabrication | Analysis 4: Greater Sustainable Design | Conclusion & Recommendations

**LATISTA**  
Credit: LATISTA



### INDUSTRY RESEARCH

- Case Study 1: ASCE Journal Article
  - Clear Barriers
  - Successful Practice
  - "People Issue"
- Case Study 2: Eli Lilly & Company
  - The Project
  - LATISTA Integration
  - Improved Rework, Schedule, Budget, and Quality

**Automated CGM Results: Improve Quality and Schedule**

24-Month Construction Project Example



<b>IMPROVED</b>	- Rework savings of 46%, an estimated \$4.3 million
<b>REWORK</b>	- Rework addressed by contractors, not Lilly
<b>IMPROVED</b>	- Project delivered 2.5 months ahead of schedule
<b>SCHEDULE</b>	- Issues identified during construction, not operations
<b>IMPROVED</b>	- Under budget on quality delivery
<b>BUDGET</b>	- Under budget on overall project cost
<b>IMPROVED</b>	- Only 0.49% of 10,000 identified issues affected quality
<b>QUALITY</b>	- Zero punch list items open at final turnover

14

Project Introduction	<b>Analysis 1: Mobile Technology Integration</b>	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
----------------------	--	-------------------------------------	-----------------------------------	--	------------------------------

### PROPOSED IMPLEMENTATION

DIRECT COSTS OF TABLET COMPUTER IMPLEMENTATION			
Description	Quantity	Cost/Unit	Cost
Tablet Computers	4	\$500/Pad	(\$2,000)
Contingency for Software & Add-ons	4	\$500/Pad	(\$1,200)
Training Project Manager	8 hours	-	(\$624)
Training Assistant Project Manager	8 hours	-	(\$408)
Training Superintendent	8 hours	-	(\$624)
Training Project Engineers #1	8 hours	-	(\$408)
Training Project Engineers #2	8 hours	-	(\$408)
<b>Total</b>			<b>(\$5,672)</b>

Direct Cost: **(\$5,672)**

**Implementation Tasks:**

- Accessibility to Drawings in the Field
- Coordination in the Field
- Documenting Field Issues
- Email and Correspondence
- Safety Evaluations
- Daily Forms and Checklists

HUMAN RESOURCE COSTS OF TABLET INTEGRATION (WEEKLY)			
Description	Quantity	Cost/Unit	Cost
<b>Costs</b>			
Project IT Consultant	3 hours	\$48/hour	(\$136)
<b>Savings</b>			
Project Manager Time	4 hours	-	\$418
Assistant Project Manager Time	5 hours	-	\$340
Superintendent Time	7 hours	-	\$728
Project Engineers #1 Time	3 hours	-	\$340
Project Engineers #2 Time	3 hours	-	\$340
<b>Total</b>			<b>\$2,028/week</b>

Human Resource Cost: \$2,028/week

Project Introduction	<b>Analysis 1: Mobile Technology Integration</b>	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
----------------------	--	-------------------------------------	-----------------------------------	--	------------------------------

### PROPOSED IMPLEMENTATION

DIRECT COSTS OF TABLET COMPUTER IMPLEMENTATION			
Description	Quantity	Cost/Unit	Cost
Tablet Computers	4	\$500/Pad	(\$2,000)
Contingency for Software & Add-ons	4	\$500/Pad	(\$1,200)
Training Project Manager	6 hours	-	(\$624)
Training Assistant Project Manager	6 hours	-	(\$408)
Training Superintendent	6 hours	-	(\$624)
Training Project Engineers #1	6 hours	-	(\$408)
Training Project Engineers #2	6 hours	-	(\$408)
<b>Total</b>			<b>(\$5,672)</b>

Direct Cost: **(\$5,672)**

**Implementation Tasks:**

- Accessibility to Drawings in the Field
- Coordination in the Field
- Documenting Field Issues
- Email and Correspondence
- Safety Evaluations
- Daily Forms and Checklists

HUMAN RESOURCE COSTS OF TABLET INTEGRATION (WEEKLY)			
Description	Quantity	Cost/Unit	Cost
<b>Costs</b>			
Project IT Consultant	3 hours	\$48/hour	(\$136)
<b>Savings</b>			
Project Manager Time	4 hours	-	\$418
Assistant Project Manager Time	5 hours	-	\$340
Superintendent Time	7 hours	-	\$728
Project Engineers #1 Time	3 hours	-	\$340
Project Engineers #2 Time	3 hours	-	\$340
<b>Total</b>			<b>\$2,028/week</b>

Human Resource Cost: \$2,028/week



Project Introduction	<b>Analysis 1: Mobile Technology Integration</b>	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
----------------------	--	-------------------------------------	-----------------------------------	--	------------------------------

### DIRECT COSTS OF TABLET COMPUTERS IMPLEMENTATION

Description	Quantity	Cost/Unit	Cost
Tablet Computers	4	\$1,500/Unit	(\$6,000)
Contingency for Software & Add-ons	1	\$1500/Unit	(\$1,500)
Training Project Managers	8 hours	-	(\$474)
Training Assistant Project Managers	8 hours	-	(\$408)
Training Superintendent	8 hours	-	(\$414)
Training Project Engineers #1	8 hours	-	(\$408)
Training Project Engineers #2	8 hours	-	(\$408)
<b>Total</b>			<b>(\$14,612)</b>

Direct Cost: (\$5,672)

## PROPOSED IMPLEMENTATION

- Implementation Tasks:
  - Accessibility to Drawings in the Field
  - Coordination in the Field
  - Documenting Field Issues
  - Email and Correspondence
  - Safety Evaluations
  - Daily Forms and Checklists

### HUMAN RESOURCE COSTS OF TABLET INTEGRATION (WEEKLY)

Description	Quantity	Cost/Unit	Cost
<b>Costs</b>			
Project IT Consultant	2 hours	\$68/hour	(\$136)
<b>Savings</b>			
Project Manager Time	4 hours	-	\$416
Assistant Project Manager Time	5 hours	-	\$340
Superintendent Time	7 hours	-	\$728
Project Engineers #1 Time	5 hours	-	\$340
Project Engineers #2 Time	5 hours	-	\$340
<b>Total</b>			<b>\$2,028/week</b>

Human Resource Savings: \$2,028/week

Project Introduction	<b>Analysis 1: Mobile Technology Integration</b>	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
----------------------	--	-------------------------------------	-----------------------------------	--	------------------------------



Credit: LATISTA

## CONCLUSION & RECOMMENDATION

- Payback Period: 3 Weeks
- Cost Savings: \$210,912.00
- Valuable Knowledge

✓


## RECOMMENDED!



Credit: Google Images




## ANALYSIS 2: BATHROOM MODULARIZATION



### ANALYSIS BACKGROUND

- **Problem Identification:**
  - Schedule Difficulties
  - Congested Site
- **Goals:**
  - Schedule Acceleration
  - Reduce Site Congestion
  - Provide Cost Comparison


BATHROOM UNIT BREAKDOWN	
<i>Building 1</i>	
2 <sup>nd</sup> Floor	28 Bathroom Units
3 <sup>rd</sup> Floor	28 Bathroom Units
4 <sup>th</sup> Floor	28 Bathroom Units
5 <sup>th</sup> Floor	28 Bathroom Units
6 <sup>th</sup> Floor	28 Bathroom Units
7 <sup>th</sup> Floor	28 Bathroom Units
<i>Building 2</i>	
2 <sup>nd</sup> Floor	8 Bathroom Units
3 <sup>rd</sup> Floor	8 Bathroom Units
4 <sup>th</sup> Floor	8 Bathroom Units
5 <sup>th</sup> Floor	8 Bathroom Units
6 <sup>th</sup> Floor	8 Bathroom Units



### ANALYSIS BACKGROUND


- **Problem Identification:**
  - Schedule Difficulties
  - Congested Site
- **Goals:**
  - Schedule Acceleration
  - Reduce Site Congestion
  - Provide Cost Comparison

BATHROOM UNIT BREAKDOWN	
<i>Building 1</i>	
2 <sup>nd</sup> Floor	25 Bathroom Units
3 <sup>rd</sup> Floor	25 Bathroom Units
4 <sup>th</sup> Floor	25 Bathroom Units
5 <sup>th</sup> Floor	25 Bathroom Units
6 <sup>th</sup> Floor	25 Bathroom Units
7 <sup>th</sup> Floor	25 Bathroom Units
<i>Building 2</i>	
2 <sup>nd</sup> Floor	8 Bathroom Units
3 <sup>rd</sup> Floor	8 Bathroom Units
4 <sup>th</sup> Floor	8 Bathroom Units
5 <sup>th</sup> Floor	8 Bathroom Units
6 <sup>th</sup> Floor	8 Bathroom Units



### BATHROOM MODULES

- **Module Constraints**
  - Fit On Trucks
  - Fit Through Unfinished Corridors
  - Handled and Moved Easily
- **Logistics**
  - Warehouse Location and Size
  - Material Hoist Location



### SCHEDULE COMPARISON

	SINGLE UNIT		TYPICAL FLOOR (36 UNITS)	
	Modularized	Stick Built	Modularized	Stick Built
Duration (days)	4.50	11.56	30.00	83.66
Savings (days)		7.06		53.66

▪ **Modular Constructed Unit: 4.5 Days**




▪ **Modular Assumptions**

- Modules will be shipped in groups of six bathroom units (18 modules)
- Three days duration are allotted for each group of six modules

▪ **Stick-Built Assumptions**

- Each bathroom construction will begin once the previous unit has been under construction for 2 days

▪ **Stick-Built Constructed Unit: 11.56 Days**



### COST COMPARISON



	SINGLE UNIT	TYPICAL FLOOR (36 UNITS)	ENTIRE PROJECT (208 UNITS)
Modular	\$ 17,057.44	\$ 614,827.84	\$ 3,547,947.52
Stick-Built	\$ 16,969.22	\$ 610,855.92	\$ 3,519,597.76
Difference	\$ 88.22	\$ 3,159.18	\$ 18,349.76

▪ **Modular Construction**

	SINGLE UNIT	TYPICAL FLOOR (36 UNITS)	ENTIRE PROJECT (208 UNITS)
Manufactured Bathroom	\$ 16,637.44	\$ 595,947.84	\$ 3,460,587.52
Shipping	\$ 150.00	\$ 1,400.00	\$ 11,200.00
Warehouse	\$ 270.00	\$ 6,480.00	\$ 58,160.00
Total	\$ 17,057.44	\$ 614,827.84	\$ 3,547,947.52


▪ **Stick-Built Construction**

	MATERIAL COST	LABOR COST	EQUIPMENT COST	TOTAL
Single Unit	\$ 9,079.82	\$ 7,889.40	\$ --	\$ 16,969.22
Typical Floor	\$ 326,873.52	\$ 284,018.40	\$ --	\$ 610,855.92
Entire Project	\$ 1,888,602.56	\$ 1,640,995.20	\$ --	\$ 3,529,597.76

**CONCLUSION & RECOMMENDATION**

- Duration Saved: 55 Days
- Minimal Cost Increase: \$18,349.76
- Site Congested Cleared


**✓ RECOMMENDED!**



**ANALYSIS 3:  
FAÇADE PREFABRICATION**




Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	<b>Analysis 3: Façade Prefabrication</b>	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
----------------------	---	-------------------------------------	--	--	------------------------------



Credit: Donohoe

### ANALYSIS BACKGROUND


- **Problem Identification:**
  - Schedule Difficulties
  - Congested Site
  - Project Quality and Productivity
- **Goals:**
  - Schedule Acceleration
  - Reduce Site Congestion
  - Provide Cost Comparison
  - Structural Breadth – Load Calculations



Credit: Gray

27

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	<b>Analysis 3: Façade Prefabrication</b>	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
----------------------	---	-------------------------------------	--	--	------------------------------



Credit: Donohoe



### ANALYSIS BACKGROUND



- **Problem Identification:**
  - Schedule Difficulties
  - Congested Site
  - Project Quality and Productivity
- **Goals:**
  - Schedule Acceleration
  - Reduce Site Congestion
  - Provide Cost Comparison
  - Structural Breadth – Load Calculations



Credit: Gray

28

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations	
 <p><i>Credit: Palmetto</i></p>			<p><b>CURRENT FAÇADE</b></p> <ul style="list-style-type: none"> <li>Palmetto Brick</li> <li>1" Void Space</li> <li>1 1/2" Rigid Insulation</li> <li>1/2" Exterior Sheathing</li> <li>Tyvek Wrap</li> <li>3 5/8" Batt. Insulation</li> <li>4" Metal Stud Framing</li> <li>1/2" Drywall</li> </ul>			

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations	
 <p><i>Credit: Donohoe</i></p>			<p><b>CURRENT FAÇADE</b></p> <ul style="list-style-type: none"> <li>Façade Coverage Area: 75,000 SF             <ul style="list-style-type: none"> <li>Building 1: 62,000 SF</li> <li>Building 2: 13,000 SF</li> </ul> </li> <li>Palmetto Brick: 56,225 Bricks             <ul style="list-style-type: none"> <li>Building 1: 41,600 Bricks</li> <li>Building 2: 14,625 Bricks</li> </ul> </li> </ul>	 <p><i>Credit: Palmetto</i></p>		

**CURRENT FAÇADE**


Cost: \$1,801,145.20

FAÇADE COST BREAKDOWN			
ITEM	FLOORS	COST/FLOOR	TOTAL COST
Building 1 Façade	10	\$ 148,132.78	\$ 1,481,327.80
Building 2 Façade	6	\$ 33,302.95	\$ 319,917.40
<b>Total Cost</b>			<b>\$ 1,801,145.20</b>



Credit: Danohou

Schedule: 35 Days



**PREFABRICATED FAÇADE**



Credit: Nitterhouse

Panel Information		
Panel	Size	Quantity
A	10' x 20'	120
B	8' x 20'	12
C	4' x 20'	18
D	10' x 10'	24
E	8' x 10'	3
F	14' x 10'	1
G	14' x 2'	1
H	8' x 10'	1
I	4' x 8'	2
J	14' x 20'	36
<b>Total</b>		<b>288</b>

- 209 - 9" Insulated Panel w/ Thin Brick Veneer
  - 3" Concrete Inner Face
  - 2" Rigid Insulation
  - 4" Concrete Outer Face
  - Thin Brick

- Total Cost: \$2,631,450
  - \$35 /SF of Panel
  - 74,670 SF
  - Crane Cost: \$18,000
- Total Duration: 15 Working Days
  - 15 Panels Erected/Day





**PREFABRICATED FACADE**

Panel Information		
Type	Area (SF)	Quantity
A	10' x 10'	130
B	8' x 10'	17
C	4' x 10'	14
D	10' x 10'	13
E	8' x 10'	7
F	10' x 10'	1
G	10' x 7'	1
H	8' x 10'	1
I	4' x 8'	2
J	10' x 10'	10
<b>Total</b>		<b>209</b>

- 209 - 9" Insulated Panel w/ Thin Brick Veneer
  - 3" Concrete Inner Face
  - 2" Rigid Insulation
  - 4" Concrete Outer Face
  - Thin Brick

- Total Cost: \$2,631,450**
  - \$35 /SF of Panel
  - 74,670 SF
  - Crane Cost: \$18,000
- Total Duration: 15 Working Days**
  - 15 Panels Erected/Day

**COST & SCHEDULE COMPARISON**


Cost

STICK-BUILT VS. PREFABRICATED COST ESTIMATE	
	COST
Stick-Built Façade	\$ 1,801,145.20
Prefabricated Façade	\$ 2,631,450.00
<b>Difference</b>	<b>\$ 830,304.80</b>



Schedule

STICK-BUILT VS. PREFABRICATED SCHEDULE	
	DURATION (WEEKS)
Stick-Built Façade	50 Weeks
Prefabricated Façade	3 Weeks
<b>Difference</b>	<b>47 Weeks</b>



Project Introduction | Analysis 1: Mobile Technology Integration | Analysis 2: Bathroom Modularization | **Analysis 3: Façade Prefabrication** | Analysis 4: Greater Sustainable Design | Conclusion & Recommendations


### STRUCTURAL BREADTH

**Sample Beam Location**

BEAM SIZE	LENGTH	MAX ALLOWABLE MOMENT (ϕM <sub>u</sub> )	MAX ALLOWABLE DEFLECTION	MAX ALLOWABLE DEFLECTION DUE TO LIVE LOAD
16" x 30"	25'	212.6 k-ft	1.3"	0.866"

- **Maximum Allowable Moment (ϕM)**
  - $\phi M_u = \phi [f_y A_s (d - \frac{a}{2})] = 212.6 \text{ k-ft}$
- **Maximum Allowable Deflection**
  - $\Delta_{TL \max} = L/240 = 1.3"$
- **Maximum Deflection Due to Live Load**
  - $\Delta_{LL \max} = L/360 = 0.866"$

- Original Façade
  - Dead Loads = 120 psf
  - Live Load = 60 psf
  - $w = 2.27 \text{ klf}$
  - $M_u = \frac{wl^2}{8} = 191.82 \text{ k-ft}$
  - $\Delta_{TL} = \frac{5wL^4}{384EI} = 0.268"$
  - $\Delta_{LL} = \frac{5wL^4}{384EI} = 0.066"$



### STRUCTURAL BREADTH

BEAM SIZE	LENGTH	MAX ALLOWABLE MOMENT (ϕM)	MAX ALLOWABLE DEFLECTION	MAX ALLOWABLE DEFLECTION DUE TO LIVE LOAD
16" x 30"	28'	212.6 k-ft	1.3"	0.866"

- Maximum Allowable Moment ( $\phi M$ )
  - $\phi M_u = \phi \left[ f_y A_s \left( d - \frac{a}{2} \right) \right] = 212.6 \text{ k-ft}$
- Maximum Allowable Deflection
  - $\Delta_{TL \max} = L/240 = 1.3"$
- Maximum Deflection Due to Live Load
  - $\Delta_{LL \max} = L/360 = 0.866"$

- Original Façade
  - Dead Loads = 120 psf
  - Live Load = 60 psf
  - $w = 2.27 \text{ klf}$
  - $M_u = \frac{wL^2}{8} = 191.82 \text{ k-ft}$
  - $\Delta_{TL} = \frac{5wL^4}{384EI} = 0.268"$
  - $\Delta_{LL} = \frac{5wL^4}{384EI} = 0.066"$

### STRUCTURAL BREADTH

BEAM SIZE	LENGTH	MAX ALLOWABLE MOMENT (ϕM)	MAX ALLOWABLE DEFLECTION	MAX ALLOWABLE DEFLECTION DUE TO LIVE LOAD
16" x 30"	28'	212.6 k-ft	1.3"	0.866"

	TOTAL LOAD W (kLF)	POINT LOAD (kIP)	TOTAL MOMENT (k-FT)	TOTAL DEFLECTION (in.)	LIVE LOAD DEFLECTION (in.)
Original Façade	2.27	-	191.82	0.268	0.066
Prefabricated Façade	1.96	28.6	321.95	0.207	0.066
Increase/Decrease	13%	-	40%	23%	-

- Prefabricated Façade
  - Dead Loads = 153 psf
  - Live Load = 60 psf
  - $w = 1.61 \text{ klf}$
  - $P = 28.6 \text{ kip (adds } w = 0.37 \text{ klf)}$
  - $M_u = \frac{wL^2}{8} = 321.95 \text{ k-ft}$
  - $\Delta_{TL} = \frac{5wL^4}{384EI} = 0.207"$
  - $\Delta_{LL} = \frac{5wL^4}{384EI} = 0.066"$

- Maximum Allowable Moment ( $\phi M$ )
  - $\phi M_u = \phi \left[ f_y A_s \left( d - \frac{a}{2} \right) \right] = 212.6 \text{ k-ft}$
- Maximum Allowable Deflection
  - $\Delta_{TL \max} = L/240 = 1.3"$
- Maximum Deflection Due to Live Load
  - $\Delta_{LL \max} = L/360 = 0.866"$

13% Decrease In Load  
 40% Increase in  $M_u$   
 23% Decrease in  $\Delta_{TL \max}$

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	<b>Analysis 3: Façade Prefabrication</b>	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
----------------------	---	-------------------------------------	--	--	------------------------------



### CONCLUSION & RECOMMENDATION

- Positive
  - Duration Saved: 47 Weeks
  - Site Congested Cleared
- Negative
  - Cost Increase: \$830,000
  - Structural Unsuitability

X **NOT RECOMMENDED!**

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	---	------------------------------

## ANALYSIS 4: GREATER SUSTAINABLE DESIGN

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
 <p><i>Credit: LEED</i></p>		<h3>ANALYSIS BACKGROUND</h3> <ul style="list-style-type: none"> <li>▪ <b>Problem Identification:</b> <ul style="list-style-type: none"> <li>▪ Minimum LEED Certification</li> <li>▪ Room For Improvement</li> </ul> </li> <li>▪ <b>Goals:</b> <ul style="list-style-type: none"> <li>▪ Implement Greater Sustainable Strategies</li> <li>▪ Increase LEED Rating</li> <li>▪ Mechanical Breadth – Grey-Water Recapture</li> </ul> </li> </ul>		 <p><i>Credit: LEED</i></p>	

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
 <p><i>Credit: LEED</i></p>		<h3>ANALYSIS BACKGROUND</h3> <ul style="list-style-type: none"> <li>▪ <b>Problem Identification:</b> <ul style="list-style-type: none"> <li>▪ Minimum LEED Certification</li> <li>▪ Room For Improvement</li> </ul> </li> <li>▪ <b>Goals:</b> <ul style="list-style-type: none"> <li>▪ Implement Greater Sustainable Strategies</li> <li>▪ Increase LEED Rating</li> <li>▪ Mechanical Breadth – Grey-Water Recapture</li> </ul> </li> </ul>		 <p><i>Credit: LEED</i></p>	

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	---	------------------------------







Credit: LEED






### LEED CERTIFIED

	POINTS EARNED	POSSIBLE POINTS
Sustainable Sites	9	14
Water Efficiency	1	5
Energy & Atmosphere	1	17
Materials & Resources	4	13
Indoor Environmental Quality	8	15
Innovation & Design	5	5
<b>Total</b>	<b>28</b>	<b>69</b>



Credit: LEED

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	---	------------------------------

Credit: LEED

### OBTAINABLE CREDITS

Strategy	Pts.	Cost	Additional Benefit
<b>Storm Water Collection</b>	<b>4</b>	<b>\$200,000</b>	<b>70,000+ gal Harvested</b>
Grey Water Recapture	1	\$1,497,577.41	\$34,081.70/yr. Utility Savings
Upgrade Core Lighting	1	Negligible	\$5,112/yr. Utility Savings
Reduce Garage Lighting Power Density	-	Negligible	\$14,912/yr. Utility Savings
Add Garage Occupancy Sensors	1	Negligible	\$5,022/yr. Utility Savings
Tenant Sub-Metering	1	Negligible	Better Utility Monitoring
Green Power	1	\$127.60/mnth	Sustainable Power Supply
CO Monitoring	1	\$10,000	Life Safety
Thermal Comfort Survey	1	Negligible	Occupant Satisfaction

	# gal/sf for 1" rainfall	Avg. Yearly Rainfall	Net Roof Area (SF)	Yearly Gallons Harvested	Monthly Gallons Harvested
<b>Building 1</b>	0.625	42.05	25747	679,996.34	56,666.36
<b>Building 2</b>	0.625	42.05	7884	207,201.36	17,266.78
<b>Total</b>				<b>860,581.79</b>	<b>71,715.15</b>

Storm Water Cost Breakdown							
Item	QTY	Unit	Unit \$/Unit	Subtotal	Labor \$/Unit	Equip \$/Unit	Total Cost
Watermeter Fiberglass Tank	3	Ea.	\$ 58,974.93	\$ 179,924.85	950.00	\$ 2,850.00	\$ 182,774.85
4" PVC Piping	406	L.F.	0.54	219.24	2.82	1,200.00	\$ 1,421.06
Gate Valve	4	1/2" S	-	-	-	1,500.00	\$ 1,500.00
Watermeter Pump Station	3	Ea.	\$ 3,499.93	\$ 10,499.85	-	-	\$ 10,499.85
Filter	3	Ea.	\$ 423.33	\$ 1,270.05	-	-	\$ 1,270.05
Watermeter Gauge	3	Ea.	\$ 59.99	\$ 179.97	-	-	\$ 179.97
<b>Total Cost</b>				<b>\$ 193,154.85</b>			<b>\$ 193,154.85</b>

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	---	------------------------------

Credit: LEED

### OBTAINABLE CREDITS

Strategy	Pts.	Cost	Additional Benefit
Storm Water Collection	4	\$200,000	70,000+ gal Harvested
<b>Grey Water Recapture</b>	<b>1</b>	<b>\$1,497,577.41</b>	<b>\$34,081.70/yr. Utility Savings</b>
Upgrade Core Lighting	1	Negligible	\$5,112/yr. Utility Savings
Reduce Garage Lighting Power Density	-	Negligible	\$14,912/yr. Utility Savings
Add Garage Occupancy Sensors	1	Negligible	\$5,022/yr. Utility Savings
Tenant Sub-Metering	1	Negligible	Better Utility Monitoring
Green Power	1	\$127.60/mnth	Sustainable Power Supply
CO Monitoring	1	\$10,000	Life Safety
Thermal Comfort Survey	1	Negligible	Occupant Satisfaction

MECHANICAL BREADTH

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	---	------------------------------

Typical 2 Bathroom Unit      Typical 1 Bathroom Unit

### CURRENT MECHANICAL SYSTEM

- Typical System
- 130- One Bathroom Units
- 30- Two Bathroom Units
- Total System Cost: \$3,625,247.85

Total Gallons/Year: 2,702,752 gal.

	GPM	Approx. Min/Use	Use/Day	Units	GAL/DAY	GAL/MONTH	GAL/YEAR
Toilet	1.25	.5	2	100	254.5	6,229.33	74,752
Shower	1.3	10	2	100	5,760	175,200	2,102,400
Faucet	1.0	1	5	100	1,440	43,800	525,000
<b>Total</b>					<b>7,454.5</b>	<b>225,229.33</b>	<b>2,702,752</b>

Potential Savings: \$34,081.70/yr.

	RATE PER 1,000 GAL.	GAL/MONTH	GAL/YEAR	MONTHLY SAVINGS	YEARLY SAVINGS
Water Supply	\$ 3.98	225,229.33	2,702,752	\$ 896.41	\$ 10,756.92
Sewage	\$ 8.63			\$ 1,943.75	\$ 23,324.71
<b>Total Savings</b>				<b>\$ 2,840.16</b>	<b>\$ 34,081.70</b>

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	---	------------------------------

Credit: Google

### GREY WATER RECAPTURE SYSTEM

- Separates Waste Water from Grey Water
- Delivers Toilet, Shower and Faucet Water
- Filtration and Storage Tank

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	---	------------------------------

### SYSTEM COMPARISON



\$1,497,577.41 Cost Increase



	TOTAL COST	
Original Mechanical System	\$ 3,625,247.85	
New Mechanical System	\$ 5,122,825.26	

44 Year Payback Period

	Costs	UTILITY SAVINGS
Initial Cost	(\$ 1,497,577.41)	
Year 1	\$ 34,081.70	(\$ 1,464,695.72)
Year 10	\$ 34,081.70	(\$ 1,224,923.81)
Year 20	\$ 34,081.70	(615,943.41)
Year 30	\$ 34,081.70	(\$ 475,126.41)
Year 40	\$ 34,081.70	(\$ 202,472.81)
Year 44	\$ 34,081.70	\$ 2,017.19
Year 50	\$ 34,081.70	\$ 206,507.88



Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations																																								
 <p><b>LEED</b> LEADERSHIP IN ENERGY &amp; ENVIRONMENTAL DESIGN</p> <p>U.S. GREEN BUILDING COUNCIL LEED CERTIFIED USGBC U.S. GREEN BUILDING COUNCIL LEED SILVER USGBC U.S. GREEN BUILDING COUNCIL LEED GOLD USGBC U.S. GREEN BUILDING COUNCIL LEED PLATINUM USGBC</p> <p><i>Credit: LEED</i></p>		<p align="center"><b>OBTAINABLE CREDITS</b></p> <table border="1"> <thead> <tr> <th>Strategy</th> <th>Pts.</th> <th>Cost</th> <th>Additional Benefit</th> </tr> </thead> <tbody> <tr> <td>Storm Water Collection</td> <td>4</td> <td>\$200,000</td> <td>70,000+ gal Harvested</td> </tr> <tr> <td>Grey Water Recapture</td> <td>1</td> <td>\$1,497,577.41</td> <td>\$34,081.70/yr. Utility Savings</td> </tr> <tr> <td><b>Upgrade Core Lighting</b></td> <td><b>1</b></td> <td><b>Negligible</b></td> <td><b>\$5,112/yr. Utility Savings</b></td> </tr> <tr> <td>Reduce Garage Lighting Power Density</td> <td>-</td> <td>Negligible</td> <td>\$14,912/yr. Utility Savings</td> </tr> <tr> <td>Add Garage Occupancy Sensors</td> <td>1</td> <td>Negligible</td> <td>\$5,022/yr. Utility Savings</td> </tr> <tr> <td>Tenant Sub-Metering</td> <td>1</td> <td>Negligible</td> <td>Better Utility Monitoring</td> </tr> <tr> <td>Green Power</td> <td>1</td> <td>\$127.60/mnth</td> <td>Sustainable Power Supply</td> </tr> <tr> <td>CO Monitoring</td> <td>1</td> <td>\$10,000</td> <td>Life Safety</td> </tr> <tr> <td>Thermal Comfort Survey</td> <td>1</td> <td>Negligible</td> <td>Occupant Satisfaction</td> </tr> </tbody> </table>		Strategy	Pts.	Cost	Additional Benefit	Storm Water Collection	4	\$200,000	70,000+ gal Harvested	Grey Water Recapture	1	\$1,497,577.41	\$34,081.70/yr. Utility Savings	<b>Upgrade Core Lighting</b>	<b>1</b>	<b>Negligible</b>	<b>\$5,112/yr. Utility Savings</b>	Reduce Garage Lighting Power Density	-	Negligible	\$14,912/yr. Utility Savings	Add Garage Occupancy Sensors	1	Negligible	\$5,022/yr. Utility Savings	Tenant Sub-Metering	1	Negligible	Better Utility Monitoring	Green Power	1	\$127.60/mnth	Sustainable Power Supply	CO Monitoring	1	\$10,000	Life Safety	Thermal Comfort Survey	1	Negligible	Occupant Satisfaction	 <p><i>Credit: Google Images</i></p>	
Strategy	Pts.	Cost	Additional Benefit																																										
Storm Water Collection	4	\$200,000	70,000+ gal Harvested																																										
Grey Water Recapture	1	\$1,497,577.41	\$34,081.70/yr. Utility Savings																																										
<b>Upgrade Core Lighting</b>	<b>1</b>	<b>Negligible</b>	<b>\$5,112/yr. Utility Savings</b>																																										
Reduce Garage Lighting Power Density	-	Negligible	\$14,912/yr. Utility Savings																																										
Add Garage Occupancy Sensors	1	Negligible	\$5,022/yr. Utility Savings																																										
Tenant Sub-Metering	1	Negligible	Better Utility Monitoring																																										
Green Power	1	\$127.60/mnth	Sustainable Power Supply																																										
CO Monitoring	1	\$10,000	Life Safety																																										
Thermal Comfort Survey	1	Negligible	Occupant Satisfaction																																										

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations																																								
 <p><b>LEED</b> LEADERSHIP IN ENERGY &amp; ENVIRONMENTAL DESIGN</p> <p>U.S. GREEN BUILDING COUNCIL LEED CERTIFIED USGBC U.S. GREEN BUILDING COUNCIL LEED SILVER USGBC U.S. GREEN BUILDING COUNCIL LEED GOLD USGBC U.S. GREEN BUILDING COUNCIL LEED PLATINUM USGBC</p> <p><i>Credit: LEED</i></p>		<p align="center"><b>OBTAINABLE CREDITS</b></p> <table border="1"> <thead> <tr> <th>Strategy</th> <th>Pts.</th> <th>Cost</th> <th>Additional Benefit</th> </tr> </thead> <tbody> <tr> <td>Storm Water Collection</td> <td>4</td> <td>\$200,000</td> <td>70,000+ gal Harvested</td> </tr> <tr> <td>Grey Water Recapture</td> <td>1</td> <td>\$1,497,577.41</td> <td>\$34,081.70/yr. Utility Savings</td> </tr> <tr> <td>Upgrade Core Lighting</td> <td>1</td> <td>Negligible</td> <td>\$5,112/yr. Utility Savings</td> </tr> <tr> <td><b>Reduce Garage Lighting Power Density</b></td> <td><b>-</b></td> <td><b>Negligible</b></td> <td><b>\$14,912/yr. Utility Savings</b></td> </tr> <tr> <td>Add Garage Occupancy Sensors</td> <td>1</td> <td>Negligible</td> <td>\$5,022/yr. Utility Savings</td> </tr> <tr> <td>Tenant Sub-Metering</td> <td>1</td> <td>Negligible</td> <td>Better Utility Monitoring</td> </tr> <tr> <td>Green Power</td> <td>1</td> <td>\$127.60/mnth</td> <td>Sustainable Power Supply</td> </tr> <tr> <td>CO Monitoring</td> <td>1</td> <td>\$10,000</td> <td>Life Safety</td> </tr> <tr> <td>Thermal Comfort Survey</td> <td>1</td> <td>Negligible</td> <td>Occupant Satisfaction</td> </tr> </tbody> </table>		Strategy	Pts.	Cost	Additional Benefit	Storm Water Collection	4	\$200,000	70,000+ gal Harvested	Grey Water Recapture	1	\$1,497,577.41	\$34,081.70/yr. Utility Savings	Upgrade Core Lighting	1	Negligible	\$5,112/yr. Utility Savings	<b>Reduce Garage Lighting Power Density</b>	<b>-</b>	<b>Negligible</b>	<b>\$14,912/yr. Utility Savings</b>	Add Garage Occupancy Sensors	1	Negligible	\$5,022/yr. Utility Savings	Tenant Sub-Metering	1	Negligible	Better Utility Monitoring	Green Power	1	\$127.60/mnth	Sustainable Power Supply	CO Monitoring	1	\$10,000	Life Safety	Thermal Comfort Survey	1	Negligible	Occupant Satisfaction	 <p><i>Credit: Google Images</i></p>	
Strategy	Pts.	Cost	Additional Benefit																																										
Storm Water Collection	4	\$200,000	70,000+ gal Harvested																																										
Grey Water Recapture	1	\$1,497,577.41	\$34,081.70/yr. Utility Savings																																										
Upgrade Core Lighting	1	Negligible	\$5,112/yr. Utility Savings																																										
<b>Reduce Garage Lighting Power Density</b>	<b>-</b>	<b>Negligible</b>	<b>\$14,912/yr. Utility Savings</b>																																										
Add Garage Occupancy Sensors	1	Negligible	\$5,022/yr. Utility Savings																																										
Tenant Sub-Metering	1	Negligible	Better Utility Monitoring																																										
Green Power	1	\$127.60/mnth	Sustainable Power Supply																																										
CO Monitoring	1	\$10,000	Life Safety																																										
Thermal Comfort Survey	1	Negligible	Occupant Satisfaction																																										

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	---	------------------------------

**LEED**  
LEADERSHIP IN ENERGY & ENVIRONMENTAL DESIGN

U.S. GREEN BUILDING COUNCIL  
LEED CERTIFIED USGBC  
U.S. GREEN BUILDING COUNCIL  
LEED SILVER USGBC  
U.S. GREEN BUILDING COUNCIL  
LEED GOLD USGBC  
U.S. GREEN BUILDING COUNCIL  
LEED PLATINUM USGBC

*Credit: LEED*

### OBTAINABLE CREDITS

Strategy	Pts.	Cost	Additional Benefit
Storm Water Collection	4	\$200,000	70,000+ gal Harvested
Grey Water Recapture	1	\$1,497,577.41	\$34,081.70/yr. Utility Savings
Upgrade Core Lighting	1	Negligible	\$5,112/yr. Utility Savings
Reduce Garage Lighting Power Density	-	Negligible	\$14,912/yr. Utility Savings
<b>Add Garage Occupancy Sensors</b>	<b>1</b>	<b>Negligible</b>	<b>\$5,022/yr. Utility Savings</b>
Tenant Sub-Metering	1	Negligible	Better Utility Monitoring
Green Power	1	\$127.60/mnth	Sustainable Power Supply
CO Monitoring	1	\$10,000	Life Safety
Thermal Comfort Survey	1	Negligible	Occupant Satisfaction

*Credit: Google Images*

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	---	------------------------------

**LEED**  
LEADERSHIP IN ENERGY & ENVIRONMENTAL DESIGN

U.S. GREEN BUILDING COUNCIL  
LEED CERTIFIED USGBC  
U.S. GREEN BUILDING COUNCIL  
LEED SILVER USGBC  
U.S. GREEN BUILDING COUNCIL  
LEED GOLD USGBC  
U.S. GREEN BUILDING COUNCIL  
LEED PLATINUM USGBC


*Credit: LEED*

### OBTAINABLE CREDITS

Strategy	Pts.	Cost	Additional Benefit
Storm Water Collection	4	\$200,000	70,000+ gal Harvested
Grey Water Recapture	1	\$1,497,577.41	\$34,081.70/yr. Utility Savings
Upgrade Core Lighting	1	Negligible	\$5,112/yr. Utility Savings
Reduce Garage Lighting Power Density	-	Negligible	\$14,912/yr. Utility Savings
Add Garage Occupancy Sensors	1	Negligible	\$5,022/yr. Utility Savings
<b>Tenant Sub-Metering</b>	<b>1</b>	<b>Negligible</b>	<b>Better Utility Monitoring</b>
Green Power	1	\$127.60/mnth	Sustainable Power Supply
CO Monitoring	1	\$10,000	Life Safety
Thermal Comfort Survey	1	Negligible	Occupant Satisfaction

*Credit: Google Images*


Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	---	------------------------------



Credit: LEED

### OBTAINABLE CREDITS


Strategy	Pts.	Cost	Additional Benefit
Storm Water Collection	4	\$200,000	70,000+ gal Harvested
Grey Water Recapture	1	\$1,497,577.41	\$34,081.70/yr. Utility Savings
Upgrade Core Lighting	1	Negligible	\$5,112/yr. Utility Savings
Reduce Garage Lighting Power Density	-	Negligible	\$14,912/yr. Utility Savings
Add Garage Occupancy Sensors	1	Negligible	\$5,022/yr. Utility Savings
Tenant Sub-Metering	1	Negligible	Better Utility Monitoring
<b>Green Power</b>	<b>1</b>	<b>\$127.60/mnth</b>	<b>Sustainable Power Supply</b>
CO Monitoring	1	\$10,000	Life Safety
Thermal Comfort Survey	1	Negligible	Occupant Satisfaction



# Dominion

Credit: Dominion


Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	---	------------------------------



Credit: LEED

### OBTAINABLE CREDITS

Strategy	Pts.	Cost	Additional Benefit
Storm Water Collection	4	\$200,000	70,000+ gal Harvested
Grey Water Recapture	1	\$1,497,577.41	\$34,081.70/yr. Utility Savings
Upgrade Core Lighting	1	Negligible	\$5,112/yr. Utility Savings
Reduce Garage Lighting Power Density	-	Negligible	\$14,912/yr. Utility Savings
Add Garage Occupancy Sensors	1	Negligible	\$5,022/yr. Utility Savings
Tenant Sub-Metering	1	Negligible	Better Utility Monitoring
Green Power	1	\$127.60/mnth	Sustainable Power Supply
<b>CO Monitoring</b>	<b>1</b>	<b>\$10,000</b>	<b>Life Safety</b>
Thermal Comfort Survey	1	Negligible	Occupant Satisfaction



Credit: Google Images

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	---	------------------------------

*Credit: LEED*

### OBTAINABLE CREDITS

Strategy	Pts.	Cost	Additional Benefit
Storm Water Collection	4	\$200,000	70,000+ gal Harvested
Grey Water Recapture	1	\$1,497,577.41	\$34,081.70/yr. Utility Savings
Upgrade Core Lighting	1	Negligible	\$5,112/yr. Utility Savings
Reduce Garage Lighting Power Density	-	Negligible	\$14,912/yr. Utility Savings
Add Garage Occupancy Sensors	1	Negligible	\$5,022/yr. Utility Savings
Tenant Sub-Metering	1	Negligible	Better Utility Monitoring
Green Power	1	\$127.60/mnth	Sustainable Power Supply
CO Monitoring	1	\$10,000	Life Safety
<b>Thermal Comfort Survey</b>	<b>1</b>	<b>Negligible</b>	<b>Occupant Satisfaction</b>

- Verifies Location in Building
- Temperature Comfort
- Air Quality Comfort

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	<b>Analysis 4: Greater Sustainable Design</b>	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	---	------------------------------

*Credit: LEED*

### LEED GOLD

	OLD SCORE	NEW SCORE	POSSIBLE POINTS
Sustainable Sites	9	11	14
Water Efficiency	1	3	5
Energy & Atmosphere	1	5	17
Materials & Resources	4	4	13
Indoor Environmental Quality	8	10	15
Innovation & Design	5	5	5
<b>Total</b>	<b>28</b>	<b>39</b>	<b>69</b>

**LEED Re-Evaluation**

*Credit: LEED*

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	<b>Analysis 3: Façade Prefabrication</b>	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
----------------------	---	-------------------------------------	--	--	------------------------------



Credit: LEED

### CONCLUSION & RECOMMENDATION


✓ RECOMMENDED!

- Storm Water Collection
- Upgrade Core Lighting
- Reduce Garage Power Distribution
- Tenant Sub-Metering
- Dominion Virginia Green Power
- Carbon Monoxide Monitoring
- Thermal Comfort Survey

✗ NOT RECOMMENDED!

- Grey Water Recapture System

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
----------------------	---	-------------------------------------	-----------------------------------	--	------------------------------



### CONCLUSION & RECOMMENDATION






- Analysis 1 – Mobile Technology Integration
  - 3 Week Payback Period
  - \$210,912.00 Cost Savings
  - Valuable Knowledge






✓ RECOMMENDED!
- Analysis 2 – Bathroom Modularization
  - 55 Day Schedule Acceleration
  - Minimal Cost Increase
  - Site Congestion Cleared




✓ RECOMMENDED!
- Analysis 3 – Façade Prefabrication
  - 47 Week Schedule Acceleration
  - \$830,000 Cost Increase
  - Structural Unsuitability

✗ NOT RECOMMENDED!
- Analysis 4 – Greater Sustainable Design
  - LEED Gold Rating
  - No Grey Water Recapture

✓ RECOMMENDED!

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
 	 	<b>CONCLUSION &amp; RECOMMENDATION</b>			
		<ul style="list-style-type: none"> <li>Analysis 1 – Mobile Technology Integration               <ul style="list-style-type: none"> <li>3 Week Payback Period</li> <li>\$210,912.00 Cost Savings</li> <li>Valuable Knowledge</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>Analysis 2 – Bathroom Modularization               <ul style="list-style-type: none"> <li>55 Day Schedule Acceleration</li> <li>Minimal Cost Increase</li> <li>Site Congestion Cleared</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>Analysis 3 – Façade Prefabrication               <ul style="list-style-type: none"> <li>47 Week Schedule Acceleration</li> <li>\$830,000 Cost Increase</li> <li>Structural Unsuitability</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>Analysis 4 – Greater Sustainable Design               <ul style="list-style-type: none"> <li>LEED Gold Rating</li> <li>No Grey Water Recapture</li> </ul> </li> </ul>
		 <b>RECOMMENDED!</b>	 <b>RECOMMENDED!</b>	 <b>NOT RECOMMENDED!</b>	 <b>RECOMMENDED!</b>

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
 	 	<b>CONCLUSION &amp; RECOMMENDATION</b>			
		<ul style="list-style-type: none"> <li>Analysis 1 – Mobile Technology Integration               <ul style="list-style-type: none"> <li>3 Week Payback Period</li> <li>\$210,912.00 Cost Savings</li> <li>Valuable Knowledge</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>Analysis 2 – Bathroom Modularization               <ul style="list-style-type: none"> <li>55 Day Schedule Acceleration</li> <li>Minimal Cost Increase</li> <li>Site Congestion Cleared</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>Analysis 3 – Façade Prefabrication               <ul style="list-style-type: none"> <li>47 Week Schedule Acceleration</li> <li>\$830,000 Cost Increase</li> <li>Structural Unsuitability</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>Analysis 4 – Greater Sustainable Design               <ul style="list-style-type: none"> <li>LEED Gold Rating</li> <li>No Grey Water Recapture</li> </ul> </li> </ul>
		 <b>RECOMMENDED!</b>	 <b>RECOMMENDED!</b>	 <b>NOT RECOMMENDED!</b>	 <b>RECOMMENDED!</b>

Project Introduction	Analysis 1: Mobile Technology Integration	Analysis 2: Bathroom Modularization	Analysis 3: Façade Prefabrication	Analysis 4: Greater Sustainable Design	Conclusion & Recommendations
		<b>CONCLUSION &amp; RECOMMENDATION</b>			
		<ul style="list-style-type: none"> <li>Analysis 1 – Mobile Technology Integration               <ul style="list-style-type: none"> <li>3 Week Payback Period</li> <li>\$210,912.00 Cost Savings</li> <li>Valuable Knowledge</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>Analysis 3 – Façade Prefabrication               <ul style="list-style-type: none"> <li>47 Week Schedule Acceleration</li> <li>\$830,000 Cost Increase</li> <li>Structural Unsuitability</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>Analysis 4 – Greater Sustainable Design               <ul style="list-style-type: none"> <li>LEED Gold Rating</li> <li>No Grey Water Recapture</li> </ul> </li> </ul>	<p><b>RECOMMENDED!</b></p> <p><b>RECOMMENDED!</b></p> <p><b>NOT RECOMMENDED!</b></p> <p><b>RECOMMENDED!</b></p>

MULTI-USE HIGH RISE   WASHINGTON DC AREA	MACNICHOL   CONSTRUCTION OPTION
 <p><b>THANK YOU</b></p>	 <p><b>QUESTIONS?</b></p> <p><b>Acknowledgments</b></p> <ul style="list-style-type: none"> <li>DONOHUE CONSTRUCTION COMPANY           <ul style="list-style-type: none"> <li>Ryane Sullivan, Project Engineer</li> <li>John Body, Project Superintendent</li> </ul> </li> <li>USAA REAL ESTATE</li> <li>ESOCOFF &amp; ASSOCIATES</li> <li>SK&amp;A ENGINEERS</li> <li>PENN STATE AE DEPARTMENT</li> <li>FRIENDS &amp; FAMILY</li> </ul>