


The Pennsylvania State University HUB-Robeson Addition and Renovation University Park, PA



Work In Progress

- Temporary Partitions at Starbucks Cooler
- Demolition of Towers, Mechanical Penthouse, and Courtyard
- Relocation of Mechanical, Electrical, Plumbing, and Sprinkler near Ceramic Studio
- Install Tower Crane Generator
- Saw Cut Openings throughout Bookstore, Courtyard, and Basement
- Exploratory Foundation work in Bookstore Basement
- Completed the Relocation of Hot and Cold Water Lines in Basement
- Excavation of Crawlspace for Food Storage Rooms

Top of Parking Deck View



HUB EXPANSION

FOR THE STUDENTS
THROUGH COMMUNITY
COLLABORATION & SAFETY



South Entrance View



Loading Dock View



Bookstore Foundation Exploration



Tower Demolition



Bookstore Lobby Demolition



Tower Crane Generator



Planned Work

- Erect Tower Crane
- Begin Drilling Piles in Courtyard
- Begin Courtyard Foundations
- Begin Grange Building Ramp
- Begin Demolition of Courtyard Walls and Bookstore Roof
- Continue Demolition of Towers and Courtyard
- Continue Excavation in Courtyard
- Continue Relocation of Mechanical, Electrical, Plumbing, and Sprinkler near Ceramic Studio
- Continue Saw Cut Openings throughout Bookstore and Courtyard
- Continue Exploratory Excavation for Sub-Basement Foundations
- Continue Crawlspace Demolition and Excavation