


The Pennsylvania State University HUB-Robeson Addition and Renovation University Park, PA



Work In Progress

- Demolition of Robeson Atrium Roof
- Demolition of Bookstore Concrete Mezzanine
- Demolition of Structure over Meeting Rooms
- Excavation in Crawlspace for Food Service Cooler Space Extension
- Lay CMU Walls in Food Service Storage Space
- Form and Reinforce Shear Wall Near HUB Subs
- Excavate Footings in Courtyard
- Remove Column near Burger King
- Remove Existing Switchgear
- Hang Ductwork in Bookstore
- Pour Concrete Footings in Food Service Coolers

Project Overview From Parking Garage



South Entrance View



Roof Demolition near 1st Floor Meeting Rooms From Courtyard



Roof Demolition near 1st Floor Meeting Rooms



Demolition of Robeson Atrium Roof



Lay CMU For Food Service Coolers



Hang Ductwork in Bookstore



Planned Work

- Demolition of Bookstore Concrete Mezzanine
- Demolition of Structure over Meeting Rooms
- Excavation in Crawlspace for Food Service Cooler Space Extension
- Lay CMU Walls in Food Service Storage Space
- Lay CMU Walls for Elevator Machine Room
- Form and Reinforce Shear Wall Near HUB Subs
- Excavate Footings in Courtyard
- Remove Existing Switchgear
- Hang Ductwork in Bookstore
- Install Hangers for Hot and Chilled Water in Crawlspace
- Form North Concrete Wall in Courtyard