


The Pennsylvania State University HUB-Robeson Addition and Renovation University Park, PA



Work In Progress

- Demolition of Robeson Atrium Roof
- Demolition of Structure over Meeting Rooms
- Excavation in Crawlspace for Food Service Cooler Space Extension
- Lay CMU Walls in Food Service Storage Space
- Form and Reinforce Foundations in Courtyard
- Excavation in the Courtyard
- Hang Ductwork in Bookstore
- Pour Concrete Slab in Food Service Coolers
- Saw Cut Areaway from Courtyard

Project Overview From Parking Garage



South Entrance View



Loading Dock View



Roof Demolition near 1st Floor Meeting Rooms From Courtyard



Roof Demolition near 1st Floor Meeting Rooms



Roof Demolition near 1st Floor Meeting Rooms



Demolition of Robeson Atrium Roof



Pour Slab in Food Service Cooler Space



Courtyard Foundation Work



Courtyard Excavation



Planned Work

- Erect Overbuild Steel
- Excavation in Crawlspace for Food Service Cooler Space Extension
- Lay CMU Walls in Food Service Storage Space
- Form and Reinforce Foundations in Courtyard
- Pour Foundation in Courtyard
- Excavation in the Courtyard
- Hang Ductwork in Bookstore
- Fabricate and Install Hot Water/Steam Lines in Crawlspace