

MEMORIAL VISTA

// A North Virginia Office Building



Advisor // Craig Dubler

William J. Gamble // Construction Option

// Overview



Location //


Northern Virginia, USA
Main East Coast Office

Building Parameters //

322,725 GSF Above Grade
247,530 Below Grade
5 Stories (North Wing), 6 Stories (South Wing)
2 Levels Below Grade (Parking)

Project Parameters //

Contract Value = \$78.5 Million
Dates of Construction = April 2011 – January 2014
Delivery Method = CM at Risk w/ GMP
LEED Certification = 60 Points, LEED Gold





Memorial Vista

// Presentation Outline

- I. Project Background
 - I. Overview
 - II. Existing Conditions
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements

// Existing Conditions

| Description | Durations | |
|---------------------------------|----------------------|----------------------|
| | Projected | Actual |
| PERMITS | | |
| Issue Site Utilities Permit | 9/30/2011 | 10/11/2011 |
| Clearing, Grading, & Demo | 9/21/2011 11/27/2011 | 10/6/2011 2/3/2012 |
| Excavation, Sheeting, & Shoring | 12/20/2011 2/16/2012 | 11/29/2011 3/16/2012 |
| Footing to Grade Building | 2/17/2012 5/10/2012 | 2/21/2012 7/26/2012 |
| | 12/7/2011 5/24/2012 | 1/17/2012 8/2/2012 |
| CONSTRUCTION | | |
| Mobilization of Site | 11/17/2011 12/2/2011 | 11/21/2011 1/20/2012 |
| Utility Relocations | 11/28/2011 2/1/2012 | 1/16/2012 7/27/2012 |
| Demolition | 12/5/2011 2/19/2011 | 2/8/2012 6/14/2012 |
| Hardscaping | 3/5/2012 7/13/2012 | 5/1/2012 9/4/2012 |
| Excavation | | |
| SOUTH | | |
| Concrete Substructure | 6/13/2012 10/16/2012 | 8/30/2012 12/11/2012 |
| Concrete Superstructure | 10/24/2012 2/25/2013 | 12/6/2012 5/1/2013 |
| Façade & Roof | 1/11/2013 5/13/2013 | 3/25/2013 6/14/2013 |
| Core MEP / Finishes | 5/13/2013 8/29/2013 | 5/2/2013 10/1/2013 |
| Elevators | 4/22/2013 9/25/2013 | 5/8/2013 10/15/2013 |
| NORTH | | |
| Concrete Substructure | 6/28/2012 11/14/2012 | 9/6/2012 1/29/2013 |
| Concrete Superstructure | 11/15/2012 3/7/2013 | 1/18/2013 5/3/2013 |
| Façade & Roof | 2/8/2013 5/17/2013 | 3/13/2013 6/10/2013 |
| Core MEP / Finishes | 5/29/2013 9/11/2013 | 4/12/2013 10/2/2013 |
| Elevators | 3/8/2013 8/15/2013 | 5/10/2013 10/16/2013 |
| LOBBY | | |
| Core MEP / Finishes | 4/2/2013 8/5/2013 | 6/17/2013 10/2/2013 |
| SITWORK / INSPECTIONS | | |
| Sitework | 3/14/2013 6/19/2013 | 4/19/2013 8/29/2013 |
| Substantial Completion | 6/4/2013 8/27/2013 | 7/19/2013 10/30/2013 |
| Punchlist | 8/28/2013 10/2/2013 | 10/31/2013 1/6/2014 |
| Base Building Final Completion | 10/2/2013 | 1/6/2014 |



| Key | |
|------------------|---------------------|
| [Green Bar] | Projected Durations |
| [Dark Green Bar] | Actual Durations |

// Analysis 1

- I. Project Background
- II. Analysis 1 // SIPS**
 - I. Façade Study**
 - II. Building Zones**
 - III. Impact**
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements



Memorial Vista


// Presentation Outline

- I. Project Background
- II. Analysis 1 // SIPS
 - I. Façade Study
 - II. Building Zones
 - III. Impact
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements


// Façade Study

// Façade Breakdown

// Crane Orientation



Elevations Courtesy of Genstler




Memorial Vista

// Presentation Outline

- I. Project Background
- II. Analysis 1 // SIPS
 - I. Façade Study
 - II. Building Zones
 - III. Impact
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements

// Façade Study


// Façade Breakdown



Elevations Courtesy of Genstler

// Crane Orientation

William J. Gamble // Construction Option



Crane Layout
Courtesy of:



Memorial Vista

// Presentation Outline

- I. Project Background
- II. Analysis 1 // SIPS
 - I. Façade Study
 - II. Building Zones
 - III. Impact
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements

// Building Zones



Table Courtesy of Davis

| Activity ID | Activity Name | Orig Dur | Start | Finish | Total Float |
|--------------------------|----------------------------|------------|-----------------|-----------------|-------------|
| Facade SOUTH WING | | 101 | 02-15-13 | 07-26-13 | 87 |
| | | 101 | 02-15-13 | 07-26-13 | 87 |
| 4200000 | Begin Facade - South | 0 | 02-15-13 | | 101 |
| 4200010 | SOUTH TOWER FACADE SUMMARY | 101 | 02-15-13 | 07-26-13 | 87 |
| 4299000 | Facade Complete - South | 0 | | 07-26-13 | 87 |
| Facade NORTH WING | | 66 | 03-14-13 | 06-26-13 | 106 |
| | | 66 | 03-14-13 | 06-26-13 | 106 |
| 5200000 | Begin Facade - North | 0 | 03-14-13 | | 87 |
| 5200010 | NORTH TOWER FACADE SUMMARY | 66 | 03-14-13 | 06-26-13 | 106 |
| 5299000 | Facade Complete - North | 0 | | 06-26-13 | 106 |

S. Wing = 101 Work Days / 6 Stories
= 16.833 Work Days / Floor

N. Wing = 66 Work Days / 5 Stories
= 13.2 Work Days / Floor

// Building Zones



Total L.F. of Glass Façade = 759.27 L.F.
Average Ceiling Height = 11.5 ft.
Total L.F. of Glazing – 3rd Floor = (759.27)*(11.5)
= **8,731.605 S.F.**

Total L.F. of Precast Façade = 384 L.F.
Average Height = 5.75 ft.
Total L.F. of Precast – 3rd Floor = (384)*(5.75)
= **2,208 S.F.**

RED = Glazing
= 9.095 Days/ floor wing

GREEN = Precast Concrete Panels
= 1.15 Days / floor wing

= 10.245 days
~ 11 Days (<16.833)

Memorial Vista

// Presentation Outline

- I. Project Background
- II. Analysis 1 // SIPS
 - I. Façade Study
 - II. Building Zones
 - III. Impact
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements

// Building Zones



Table Courtesy of Davis

| Activity ID | Activity Name | Orig Dur | Start | Finish | Total Float |
|--------------------------|----------------------------|------------|-----------------|-----------------|-------------|
| Facade SOUTH WING | | 101 | 02-15-13 | 07-26-13 | 87 |
| | | 101 | 02-15-13 | 07-26-13 | 87 |
| 4200000 | Begin Facade - South | 0 | 02-15-13 | | 101 |
| 4200010 | SOUTH TOWER FACADE SUMMARY | 101 | 02-15-13 | 07-26-13 | 87 |
| 4299000 | Facade Complete - South | 0 | | 07-26-13 | 87 |
| Facade NORTH WING | | 66 | 03-14-13 | 06-26-13 | 106 |
| | | 66 | 03-14-13 | 06-26-13 | 106 |
| 5200000 | Begin Facade - North | 0 | 03-14-13 | | 87 |
| 5200010 | NORTH TOWER FACADE SUMMARY | 66 | 03-14-13 | 06-26-13 | 106 |
| 5299000 | Facade Complete - North | 0 | | 06-26-13 | 106 |

S. Wing = 101 Work Days / 6 Stories
= 16.833 Work Days / Floor

N. Wing = 66 Work Days / 5 Stories
= 13.2 Work Days / Floor

// Building Zones



Total L.F. of Glass Façade = 759.27 L.F.
Average Ceiling Height = 11.5 ft.
Total L.F. of Glazing – 3rd Floor = (759.27)*(11.5)
= **8,731.605 S.F.**

Total L.F. of Precast Façade = 384 L.F.
Average Height = 5.75 ft.
Total L.F. of Precast – 3rd Floor = (384)*(5.75)
= **2,208 S.F.**

RED = Glazing
= 9.095 Days/ floor wing

GREEN = Precast Concrete Panels
= 1.15 Days / floor wing

= 10.245 days
~ 11 Days (<16.833)

Memorial Vista



// Presentation Outline

- I. Project Background
- II. Analysis 1 // SIPS
 - I. Façade Study
 - II. Building Zones
 - III. Impact
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements


// Building Zones

| Floor 3 - South Wing Façade | | 11d, 4h, 35m | Floor 3 - S |
|-----------------------------|---------|-------------------------------------|-------------|
| 1 | | | |
| 2 | ST00020 | Floor 2 - North Completed | 0 Days |
| 3 | ST00030 | Begin Floor 3 South Façade | 0 Days |
| 4 | ST00040 | Install grid and glazing - Panel 1 | 35m |
| 5 | ST00050 | Install grid and glazing - Panel 2 | 35m |
| 6 | ST00060 | Install grid and glazing - Panel 3 | 35m |
| 7 | ST00070 | Install grid and glazing - Panel 4 | 35m |
| 8 | ST00080 | Install grid and glazing - Panel 5 | 35m |
| 9 | ST00090 | Install grid and glazing - Panel 6 | 35m |
| 10 | ST00100 | Install grid and glazing - Panel 7 | 35m |
| 11 | ST00110 | Install grid and glazing - Panel 8 | 35m |
| 12 | ST00120 | Install grid and glazing - Panel 9 | 35m |
| 13 | ST00130 | Install grid and glazing - Panel 10 | 35m |
| 14 | ST00140 | Install grid and glazing - Panel 11 | 35m |
| 15 | ST00150 | Install grid and glazing - Panel 12 | 35m |
| 16 | ST00160 | Install grid and glazing - Panel 13 | 35m |
| 17 | ST00170 | Install grid and glazing - Panel 14 | 35m |
| 18 | ST00180 | Install grid and glazing - Panel 15 | 35m |
| 19 | ST00190 | Install grid and glazing - Panel 16 | 35m |
| 20 | ST00200 | Install grid and glazing - Panel 17 | 35m |
| 21 | ST00210 | Install grid and glazing - Panel 18 | 35m |
| 22 | ST00220 | Install grid and glazing - Panel 19 | 35m |
| 23 | ST00230 | Install grid and glazing - Panel 20 | 35m |
| 24 | ST00240 | Install grid and glazing - Panel 21 | 35m |

Zone 3 = Level 3
 South Wing → 152 Panels
 28 Min [Precast]
 35.86 min [Glazing]



// 4-D Synchro Model



| ID | Name | Duration | Start | Finish | Start | End | 3rd | 4th | 5th | 6th | 7th | 8th | 9th | 10th | 11th | 12th | 13th | 14th | 15th | 16th | 17th | 18th | 19th | 20th | 21st |
|----|-------------------------------------|----------|----------|----------|----------|----------|-----|-----|-----|-----|-----|-----|-----|------|------|------|------|------|------|------|------|------|------|------|------|
| 10 | Install grid and glazing - Panel 7 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 11 | Install grid and glazing - Panel 8 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 12 | Install grid and glazing - Panel 9 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 13 | Install grid and glazing - Panel 10 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 14 | Install grid and glazing - Panel 11 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 15 | Install grid and glazing - Panel 12 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 16 | Install grid and glazing - Panel 13 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 17 | Install grid and glazing - Panel 14 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 18 | Install grid and glazing - Panel 15 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 19 | Install grid and glazing - Panel 16 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 20 | Install grid and glazing - Panel 17 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 21 | Install grid and glazing - Panel 18 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 22 | Install grid and glazing - Panel 19 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 23 | Install grid and glazing - Panel 20 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |
| 24 | Install grid and glazing - Panel 21 | 35m | 05/01/12 | 05/01/12 | 05/01/12 | 05/01/12 | | | | | | | | | | | | | | | | | | | |



- I. Project Background
- II. Analysis 1 // SIPS
 - I. Façade Study
 - II. Building Zones
 - III. Impact
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements

// Impact



Interpolate for Zones in N. Wing


$$\frac{S. Wing}{N. Wing} = \frac{16.833 \frac{\text{days}}{\text{floor}} \text{ (original duration)}}{13.2 \frac{\text{days}}{\text{floor}} \text{ (original duration)}} = \frac{11.573 \frac{\text{days}}{\text{floor}} \text{ (calculated schedule duration)}}{X \text{ (schedule duration for North Wing)}}$$

Where X = **9.075 days/floor** ← Total Installation Time for Zone 2, 4, & 6

// Interpolation

South Wing
 Floors being taken into account: 2, 3, 4, & 5 (4 floors total)
 Actual duration to do these floors = (16.833 days/floor)*(4 floors) = 67.332 days
 SIPS duration = (11.573 days/floor)*(4 floors) = 46.292 days
 Difference of 21.04 days ~ **21 days**

North Wing
 Floors being taken into account: 2, 3, 4, & 5 (3 floors total)
 Actual duration to do these floors = (13.2 days/floor)*(3 floors) = 39.6 days
 SIPS duration = (9.075 days/floor)*(3 floors) = 27.225 days
 Difference of 12.375 days ~ **12 days**



33 Days Saved Total

// Analysis 2

- I. Project Background
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows**
 - I. Solar Study (Breadth)**
 - II. Prefabrication Process**
 - III. Impact**
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements





Memorial Vista




// Presentation Outline

- I. Project Background
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows
 - I. Solar Study (Breadth)
 - II. Prefabrication Process
 - III. Impact
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements


// Solar Study




// PV Glass Location





Winter Solstice



Summer Solstice



Vernal & Autumnal Equinox



Memorial Vista



// Presentation Outline

- I. Project Background
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows
 - I. Solar Study (Breadth)
 - II. Prefabrication Process
 - III. Impact
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements



// Prefabrication Process

| Task Name | Duration |
|--|-------------------|
| South Wing | 35.19 days |
| Install panels 1-27 (S Wing - SW corner) | 13.5 hrs |
| Install Strip Windows 28 - 54 (S Façade) | 13.5 hrs |
| Install Strip Windows 55 - 81 (S Façade) | 13.5 hrs |
| Install Strip Windows 82 - 108 (S Façade) | 13.5 hrs |
| Install Strip Windows 109 - 135 (S Façade) | 13.5 hrs |
| Install Strip Windows 136 - 162 (S Façade) | 13.5 hrs |
| Install Strip Windows 163 - 189 (S Façade) | 13.5 hrs |
| Install panels 190 -216 (SW corner) | 13.5 hrs |
| Install Strip Windows 217 - 243 (S Façade) | 13.5 hrs |
| Install Strip Windows 244 - 266 (S Façade) | 11.5 hrs |
| Install panels 267 -293 (NE Façade) | 13.5 hrs |
| Install panels 294 -320 (E Corner) | 13.5 hrs |
| Install panels 321 -347 (NE Façade) | 13.5 hrs |
| Install panels 348 -374 (N Façade) | 13.5 hrs |
| Install panels 375 -401 (N corner) | 13.5 hrs |
| Install panels 402 -428 (N Façade) | 13.5 hrs |
| Install panels 429 -455 (N Façade) | 13.5 hrs |
| Install panels 456 -482 (N Façade) | 13.5 hrs |
| Install panels 483 -509 (SE Façade) | 13.5 hrs |
| Install panels 510 -536 (S Façade) | 13.5 hrs |
| Install panels 537 -563 (NW Façade) | 13.5 hrs |
| North Wing | 16.88 days |
| Install panels 564 -590 (E Corner) | 13.5 hrs |
| Install panels 591 -617 (E Corner) | 13.5 hrs |
| Install panels 618 -644 (S Corner) | 13.5 hrs |
| Install panels 645 -671 (E Corner) | 13.5 hrs |
| Install panels 672 -698 (E Corner) | 13.5 hrs |
| Install panels 699 -725 (SE Façade) | 13.5 hrs |
| Install panels 726 -752 (S Corner) | 13.5 hrs |
| Install panels 753 -779 (E Corner) | 13.5 hrs |
| Install panels 780 -806 (N Corner) | 13.5 hrs |
| Install panels 807 -833 (NW Façade) | 8.5 hrs |
| Prefabricated Façade Complete | 0 days |


// Façade Prefabrication



// Prefab Delivery



Images Courtesy of Google Images



Each color Stands for a single load of panels.

833 Panels Total

31 Prefab Trucks Required


Memorial Vista

// Presentation Outline

// Impact

- I. Project Background
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows
 - I. Solar Study (Breadth)
 - II. Prefabrication Process
 - III. Impact

- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements



Saves 5.9 Minutes/ Panel
833 Panels
= 10.239 days

10 Days Saved Total

| Cost of Each Panel | # of Panels | Total Cost of Panels | Cost Savings/Yr. | # of years until payoff |
|--------------------|-------------|----------------------|------------------|-------------------------|
| \$405.00 | 382 | \$154,710.00 | \$6,649.84 | 23.26522142 |

Total SF of Glazing = 96599.94
Total kW = 96.60

Cost Savings per Year = 6,649.84




Image Courtesy of Gensler

// Savings

Cost for Memoiral Vista to Run in January = (\$3,022.85) * (31 days) = **\$93, 708. 29**

PENNSTATE
Office of Physical Plant

[Click Here for Building Photo](#)
Building Number: 0003000

Construction Year: 1940
Gross sq.ft.: 232,665.00
Assignable sq.ft.: 156,284.00

Smart Energy Tip:
Before holidays and breaks, appoint a person to make sure that all electronics and appliances are fully shut down.

Penn State Energy Projects:
[Continuous Commissioning Program](#)

Building Energy Report
Utility Month: Jan-12
Pattee Library

Energy Units and Costs

| Utility | Jan-12 Units | Cost |
|---------------|----------------|---------------------|
| Electricity | 644,773.00 kWh | \$58,782.09 |
| Steam | 2,576.39 klb | \$52,326.44 |
| Total: | | \$111,108.53 |

| Jan-11 | | |
|---------------|----------------|---------------------|
| Electricity | 722,876.00 kWh | \$65,587.87 |
| Steam | 3,417.49 klb | \$75,765.66 |
| Total: | | \$141,353.53 |

Image Courtesy of PSU's OPP

Cost for Memorial Vista to Run per Year = **\$1, 103, 340. 25**

// Analysis 3

- I. Project Background
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage**
 - I. Soil Mitigation**
 - II. Redesign (Breath)**
 - III. Impact**
- V. Conclusions & Recommendations
- VI. Acknowledgements





Memorial Vista


// Presentation Outline

- I. Project Background
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage**
 - I. Soil Mitigation
 - II. Redesign (Breath)
 - III. Impact
- V. Conclusions & Recommendations
- VI. Acknowledgements

// Soil Mitigation




// Test Bore Samples



| DEPTH (FT) | LOG NO. | DATE | DESCRIPTION OF MATERIAL | ENGINEER LEVELS | MOISTURE (%) | WATER CONTENT (%) | SHRINKAGE (%) | UNSATURATED WATER CONTENT (%) | PLASTICITY INDEX | LIQUID LIMIT (WL) | PLASTIC LIMIT (PL) | SHRINKAGE LIMIT (SL) | UNSATURATED WATER CONTENT (%) | LIQUID LIMIT (WL) | PLASTIC LIMIT (PL) | SHRINKAGE LIMIT (SL) | UNSATURATED WATER CONTENT (%) |
|------------|---------|------|---|-----------------|--------------|-------------------|---------------|-------------------------------|------------------|-------------------|--------------------|----------------------|-------------------------------|-------------------|--------------------|----------------------|-------------------------------|
| 0 | | | Asphalt Depth 8" | | | | | | | | | | | | | | |
| 1 | 55 | 18 | CLAY, With Sand, Gravel, and Debris, Medium Brown, Moist, Silty, (F1A) | | | | | | | | | | | | | | |
| 2 | 55 | 18 | CLAY, With Sand, Bricks, and Gravel, Brown, Dry, Silty to Very Silty, (F1A) | | | | | | | | | | | | | | |
| 3 | 55 | 18 | Sandy CLAY, With Gravel, Brown, Moist, Silty, (F1A) | | | | | | | | | | | | | | |
| 4 | 55 | 18 | Silty SAND, Trace Lignite, Brown and Gray, Moist, Loose, (F1A) | | | | | | | | | | | | | | |
| 5 | 55 | 18 | Silty CLAY, Trace Organic, Brown and Brown, Moist, Medium Silty, (F1A) | | | | | | | | | | | | | | |
| 6 | 55 | 18 | Clayey Fine SAND, Brown and Gray, Moist, Loose, (F1A) | | | | | | | | | | | | | | |
| 7 | 55 | 18 | Fine to Medium SAND, With Clay and Gravel, Moist to Wet, Medium Dense, (SC) | | | | | | | | | | | | | | |
| 8 | 55 | 18 | | | | | | | | | | | | | | | |

// In-Situ Electrical Thermal Treatment



Originally 115 Days for excavation / Soil contaminant mitigation

Process would start on November 8th (of 2013) and take 45 days to drill and mitigate the contamination

Leaving 70 days to excavate to be on schedule

US EPA estimates \$32 to \$73 per cubic yard

Memorial Vista = 4.7 Acres at 29.17 foot minimum excavation = 47,061 CY

US EPA Estimates Contaminant Mediation to be between \$1,505,952 and \$3,435,453

Memorial Vista


// Presentation Outline

- I. Project Background
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage**
 - I. Soil Mitigation
 - II. Redesign (Breath)**
 - III. Impact
- V. Conclusions & Recommendations
- VI. Acknowledgements




// Redesign

// Original Design




556 Total Parking Spaces
 247,530 SF
 430 SF per Space

KEY
 — Entering the Traditional Garage
 — Exiting the Traditional Garage



Automated Garage
 Estimated to be 60% of
 the area and 50% of
 the Depth



Actual Design
 Tailored to
 Memorial Vista

Memorial Vista



// Presentation Outline

- I. Project Background
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage**
 - I. Soil Mitigation
 - II. Redesign (Breath)**
 - III. Impact
- V. Conclusions & Recommendations
- VI. Acknowledgements

// Redesign

| Dimensions | Class A | Class B | Class C |
|------------|-----------|-----------|-----------|
| Length | 197" | 212" | 228" |
| Width | 86" | 86" | 86" |
| Height | 63" | 72" | 78" |
| Weight | 6,600 lbs | 6,600 lbs | 6,600 lbs |

Images Courtesy of Unitronics






// Automated Garage Layout

2 Level Garage (Level P1 & P2)

Level P1 = 7'2" Floor to Floor Height
(Class A, B, & C Cars)

Level P2 = 6'10" Floor to Floor Height
(Class A & B Cars)

560 Parking Spaces






Memorial Vista

// Presentation Outline

- I. Project Background
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage**
 - I. Soil Mitigation
 - II. Redesign (Breath)
 - III. Impact**
- V. Conclusions & Recommendations
- VI. Acknowledgements

// Impact



Graphs Courtesy of Unitronics

// Cost & Time Comparison

| Type | Unit Cost (\$/SF) | X | Efficiency (SF/ Stall) | = | Cost Per Stall | + | Automated Machinery Cost(\$/Stall) | = | Total Cost (\$/Stall) | X | Number of Stalls | = | Total Garage Cost |
|------------------|-------------------|---|------------------------|---|----------------|---|------------------------------------|---|-----------------------|---|------------------|---|-------------------|
| Ramp Garage | \$105 | X | 430 | = | \$45,150 | + | \$0 | = | \$45,150 | X | 556 | = | \$25,103,400 |
| Automated Garage | \$85 | X | 225 | = | \$19,125 | + | \$12,000 | = | \$31,125 | X | 560 | = | \$17,430,000 |

Actual Cost of Garage for Memorial Vista = \$24.8 Million

Automated Garage = 36% Cost Decrease





Image Courtesy of Unitronics



Original Excavation Area = 132,650 CY
115 Days to Excavate Originally
Yielding 1,153 CY/ Day

New Automated Garage Area = 59,426 CY
70 Days Remaining for Excavation
Constant 1,153 CY/ Day

Yielding a total of 52 days to excavate the site

Automated Garage & In-Situ Soil Contaminant Mitigation saves 18 days

18 Days Saved Total

- I. Project Background
- I. Analysis 1 // SIPS
- II. Analysis 2 // Prefab & PV Windows
- III. Analysis 3 // Automated Parking Garage
- IV. Conclusions & Recommendations**
- V. Acknowledgements

// Conclusions & Recommendations

Analysis 1 //
SIPS on the Façade



33 Days Saved

Analysis 2 //
Photovoltaic Glazing Units



(24 yr. Payback Period)

Prefabrication



10 Days Saved

Analysis 3 //
Soil Contaminant Mitigation




18 Days Saved

Automated Parking Structure



61 Days Saved Total



68 – 61 = 7 Work Days off Original Schedule

- I. Project Background
- I. Analysis 1 // SIPS
- II. Analysis 2 // Prefab & PV Windows
- III. Analysis 3 // Automated Parking Garage
- IV. Conclusions & Recommendations
- V. Acknowledgements**

// Acknowledgements



Images Courtesy of Google



Image Courtesy of Gensler

Acknowledgements //

Penn State Architectural Engineering Faculty
James G. Davis Construction Corporation

Special Tanks To //

Dr. Craig R. Dubler – Senior Thesis Advisor
Chris Voros – Davis Project Manager
Todd Povell – Davis Virtual Construction Manager
Bill Moyer – Davis Executive Vice President
Fred Gorove – Unitronics Parking Development Assistant
Patrick Hartford – Harmon Inc. Estimator
Family & Friends

- I. Project Background
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements

// Thank You

// Questions?

An architectural rendering of the Memorial Vista building complex, showing multiple interconnected structures with a mix of heights and styles, surrounded by landscaping and a parking area. The rendering is in a light green, semi-transparent style.

- I. Project Background
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements



Memorial Vista


// Presentation Outline

// Analysis 2

// Appendix

- I. Project Background
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements

| Watts/Panel | Width (ft.) | Height (ft.) | SF/Panel | Watts/SF | Total SF of Glazing | Total Watts | Total kW | Days/Yr | Hrs/Day of Sunlight in VA (kWh/day) | Hrs/Yr | Total kWh/Yr | Cost/kWh in VA | Cost Savings/Yr |
|-------------|-------------|--------------|----------|----------|---------------------|-------------|----------|---------|-------------------------------------|--------|--------------|----------------|-----------------|
| 252.8 | 5.00 | 5.00 | 25.00 | 10.11 | 9553.00 | 96599.94 | 96.60 | 365 | 2.3 | 839.5 | 81,096 | \$0.08 | \$6,649.84 |



Map found at Solar Direct 2014 to get Kilowatt hours of sunlight per day in Northern Virginia

Typical PVGU Window Specification

| UNIT MECHANICAL SPECIFICATIONS | |
|--------------------------------|-----------------|
| Length | 60" (1524mm) |
| Width | 60" (1524mm) |
| Thickness | 1 1/4" (32mm) |
| Weight | 209 lbs (95 kg) |

| UNIT ELECTRICAL SPECIFICATIONS | |
|--------------------------------|--------------|
| Power _{max} | 252.8 W |
| V _{max} | 48.4 V |
| V _{oc} | 58.2 V |
| I _{max} | 5.2 A |
| I _{sc} | 5.6 A |
| Tested Operating Temperature | -40°C - 85°C |
| Maximum System Voltage | 600 V DC |
| Maximum Series Fuse Rating | 15 amps |
| Power Tolerance | +/- 5% |

| UNIT GLAZING SPECIFICATIONS | |
|-----------------------------|-------------------------------------|
| Outer Glass | 1/4" (6mm) ultra-clear |
| Inner Glass | 1/4" (6mm) low-e coated |
| U-value* | 0.30 |
| SHGC*** | 0.14 (for angles > 25 above normal) |
| VT*** | 0.49 (for angles < 25 above normal) |
| UVT*** | 0.28 (for angles < 25 above normal) |
| Maximum System Voltage | 600 V DC |
| Maximum Series Fuse Rating | 15 amps |
| Power Tolerance | +/- 5% |

| ELECTRICAL COEFFICIENTS | |
|--|-----------|
| Nominal Operating Cell Temperature (NOCT) | 53°C |
| Temperature Coefficient of P _{mp} | -0.55%/°C |
| Temperature Coefficient of Voc | -0.36%/°C |
| Temperature Coefficient of Isc | 0.03%/°C |

Glazing Transmission Specifications

The PVGU's patented optical design accepts light from a range of angles and concentrates it onto solar cells. This unique ability allows the PVGU to obtain glazing transmission metrics unlike any product on the market today. For angles where direct sunlight would be incident on the window the PVGU blocks all direct sunlight thus creating a very low solar heat gain coefficient (SHGC). At the same time diffused light is transmitted at a rate corresponding to the visible transmittance (VT) of the glass specified. It is this optimization of SHGC and VT that allows the PVGU to achieve an effective light-to-solar-gain (LSG) unmatched by any glazing product on the market today.

| | |
|------|--------|
| SHGC | = 0.14 |
| VT | = 0.49 |
| UVT | = 0.28 |

*Glazing metrics are a function of angle and are generated by the above drawing for illustration purposes.

Spec for PV window from Pythagoras Solar

2 Switchboards at 4,000 A = 3,2072 kW

$$\frac{\text{Energy}}{\text{Day}} = (3,072 \text{ kW}) * (\text{Time that Building is in Use})$$

**7 A.M. to 7 P.M. would be the typical time frame

$$\frac{\text{Energy}}{\text{Day}} = (3,072 \text{ kW}) * (12 \text{ hrs.}) = 36,864 \text{ kW} - \text{h}$$

8.2 Cents/ kWh in Northern VA

$$\frac{\text{Cost}}{\text{Day}} = (36,864 \text{ kWh}) * \left(8.20 \frac{\text{Cents}}{\text{kWh}}\right) = (302,284.8 \text{ cents}) * \left(\frac{1 \text{dollar}}{100 \text{cents}}\right) = \$3,022.85$$

$$\frac{\text{Cost}}{\text{Month}} = (\$3,022.85) * (\# \text{of days in January}) = (\$3,022.85) * (31 \text{ days}) = \$93,708.29$$

Building Energy Report

Utility Month: Jan-12
Pattee Library

Click Here for Building Photo
Building Number: 0003000

Construction Year: 1940
Gross sq.ft.: 232,665.00
Assignable sq.ft.: 156,284.00

Smart Energy Tip:
Before holidays and breaks, appoint a person to make sure that all electronics and appliances are fully shut down.

Penn State Energy Projects:
[Continuous Commissioning Program](#)

Energy Units and Costs

| Utility | Jan-12 Units | Cost |
|---------------|----------------|---------------------|
| Electricity | 644,773.00 kWh | \$58,782.09 |
| Steam | 2,576.39 klb | \$52,326.44 |
| Total: | | \$111,108.53 |


| Jan-11 | | |
|---------------|----------------|---------------------|
| Electricity | 722,876.00 kWh | \$65,587.87 |
| Steam | 3,417.49 klb | \$75,765.66 |
| Total: | | \$141,353.53 |

$$\frac{\text{Cost}}{\text{Year}} = (\$3,022.85) * (\# \text{of days in a year}) = (\$3,022.85) * (365 \text{ days}) = \$1,103,340.25$$

// Analysis 2

// Appendix

- I. Project Background
- II. Analysis 1 // SIPS
- III. Analysis 2 // Prefab & PV Windows
- IV. Analysis 3 // Automated Parking Garage
- V. Conclusions & Recommendations
- VI. Acknowledgements



Entering the Garage

All images courtesy of Unitronics



Exiting the Garage