









ID	Task Name	Duration	Start	Finish	1st Quarter				2nd Quarter			3rd Quarter			4th Qua			
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct			
1	Area 2/4 Low Footings	27 days	Fri 12/5/03	Mon 1/12/04														
2	Area 1 Low Footings	50 days	Fri 12/5/03	Thu 2/12/04														
3	Area 1 Low Grade Beams	24 days	Wed 12/31/03	Mon 2/2/04														
4	Areas 2/4 Foundation Walls	25 days	Tue 1/13/04	Mon 2/16/04														
5	Area 1 Foundation Walls	36 days	Tue 1/13/04	Tue 3/2/04														
6	Area 3 Footings	60 days	Mon 1/19/04	Fri 4/9/04														
7	Area 2/4 Slab On Grade	25 days	Mon 2/16/04	Fri 3/19/04														
8	Area 1 Slab On Grade	20 days	Mon 2/23/04	Fri 3/19/04														
9	Area 3 Grade Beams	20 days	Tue 3/16/04	Mon 4/12/04														
10	Area 1 Erect Columns	12 days	Fri 3/19/04	Mon 4/5/04														
11	Area 3 Slab on Grade	18 days	Mon 4/12/04	Wed 5/5/04														
12	Area 1 Floor Beams & Deck	8 days	Mon 4/5/04	Wed 4/14/04														
13	Area 1 Metal Deck	10 days	Wed 4/14/04	Tue 4/27/04														
14	Area 3 Erect Columns	5 days	Wed 5/5/04	Tue 5/11/04														
15	Area 2 High Footings	24 days	Fri 4/9/04	Wed 5/12/04														
16	Area 4 Footings	34 days	Fri 4/9/04	Wed 5/26/04														
17	Area 3 Floor Beams	5 days	Tue 5/11/04	Mon 5/17/04														
18	Area 3 Metal Floor Deck	8 days	Mon 5/17/04	Wed 5/26/04														
19	Area 2 Grade Beams	20 days	Wed 5/12/04	Tue 6/8/04														
20	Area 4 Grade Beams	15 days	Tue 5/18/04	Mon 6/7/04														
21	Area 3 Trusses	5 days	Wed 5/26/04	Tue 6/1/04														
22	Area 3 Roof Beams	25 days	Tue 6/1/04	Mon 7/5/04														
23	Area 3 Metal Deck	8 days	Mon 7/5/04	Wed 7/14/04														
24	Area 2 Slab On Grade	10 days	Tue 6/8/04	Mon 6/21/04														
25	Area 4 Slab on Grade	6 days	Tue 6/8/04	Tue 6/15/04														
26	Area 2 Erect Columns	26 days	Thu 6/17/04	Thu 7/22/04														
27	Area 4 Erect Columns	39 days	Thu 6/17/04	Tue 8/10/04														
28	Area 3 Slab On Deck	7 days	Thu 7/1/04	Fri 7/9/04														
29	Area 2 Floor Beams	21 days	Thu 7/22/04	Thu 8/19/04														
30	Area 4 Floor Beams	25 days	Wed 7/14/04	Tue 8/17/04														
31	Area 2 Metal Floor Deck	15 days	Thu 7/22/04	Wed 8/11/04														
32	Area 4 Metal Floor Deck	12 days	Thu 8/12/04	Fri 8/27/04														

Project: SIPS Erection Schedule Date: Mon 4/3/06	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

ID	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Qua	
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
33	Area 5 Footings	20 days	Mon 5/24/04	Fri 6/18/04											
34	Area 2 Roof Beams	4 days	Thu 7/22/04	Tue 7/27/04											
35	Area 4 Roof Beams	30 days	Tue 8/10/04	Mon 9/20/04											
36	Area 2 Roof Deck	22 days	Mon 8/16/04	Tue 9/14/04											
37	Area 4 Roof Deck	12 days	Fri 8/27/04	Mon 9/13/04											
38	Area 5 Grade Beams	21 days	Mon 6/7/04	Mon 7/5/04											
39	Area 1 Grade Beams	28 days	Mon 6/7/04	Wed 7/14/04											
40	Area 5 Slab on Grade	34 days	Mon 7/5/04	Thu 8/19/04											
41	Area 1 Slab on Grade	9 days	Wed 7/21/04	Mon 8/2/04											
42	Area 5 Erect Columns	4 days	Mon 8/2/04	Thu 8/5/04											
43	Area 1 Erect High Columns	4 days	Mon 8/2/04	Thu 8/5/04											
44	Area 2 Slab on Deck	9 days	Wed 8/11/04	Mon 8/23/04											
45	Area 4 Slab on Deck	3 days	Mon 8/23/04	Wed 8/25/04											
46	Area 5 Floor Beams	5 days	Thu 8/5/04	Wed 8/11/04											
47	Area 5 Metal Floor Deck	27 days	Wed 8/11/04	Thu 9/16/04											
48	Area 1 Trusses	5 days	Thu 8/5/04	Wed 8/11/04											
49	Area 1 Roof Beams	20 days	Wed 8/11/04	Tue 9/7/04											
50	Area 1 Metal Deck	22 days	Tue 9/7/04	Wed 10/6/04											
51	Area 5 Roof Beams	5 days	Wed 8/11/04	Tue 8/17/04											
52	Area 5 Roof Deck	26 days	Tue 8/17/04	Tue 9/21/04											
53	Area 5 Slab on Deck	1 day?	Tue 8/17/04	Tue 8/17/04											

Project: SIPS Erection Schedule Date: Mon 4/3/06	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	