

ID	Task Name	Duration	Start	Finish	Predecessors	Half 1, 2005		Half 2, 2005		Half 1, 2006		Half 2, 2006		Half 1, 2007		Half 2, 2007		Half 1, 2008		Ha										
						J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
1	Design Phase	400 days	Mon 2/28/05	Fri 9/8/06																										
2	Schematic Design	200 days	Tue 3/1/05	Mon 12/5/05																										
3	Design Development	200 days	Tue 7/5/05	Mon 4/10/06																										
4	Construction Documents	200 days	Mon 12/5/05	Fri 9/8/06																										
5	Bidding	50 days	Mon 9/11/06	Fri 11/17/06	4																									
6	Procurement of construction services	300 days	Mon 11/20/06	Fri 1/11/08	5																									
7	Demolition	24 days	Mon 12/4/06	Thu 1/4/07	5FS+10 days																									
8	Temporary Electrical Connection	3 days	Fri 1/5/07	Tue 1/9/07	7																									
9	Excavation	100 days	Fri 1/5/07	Thu 5/24/07	7																									
10	Shoring Pipes	30 days	Fri 1/5/07	Thu 2/15/07	7																									
11	Pour Shoring Pipes	3 days	Fri 2/16/07	Tue 2/20/07	10																									
12	Drill Pre-Split holes	40 days	Fri 1/5/07	Thu 3/1/07	7																									
13	Blasting	30 days	Fri 3/2/07	Thu 4/12/07	12																									
14	Soil and Rock Removal	30 days	Fri 4/13/07	Thu 5/24/07	13																									
15	Contaminated Soil Removal	35 days	Fri 5/25/07	Thu 7/12/07	9																									
16	Construction Phase	262 days	Fri 5/25/07	Mon 5/26/08	9																									
17	Foundations	17 days	Fri 5/25/07	Mon 6/18/07	9																									
18	Elevator Slab	4 days	Fri 5/25/07	Wed 5/30/07	9																									
19	Exterior Footers	10 days	Tue 6/19/07	Mon 7/2/07	9,17																									
20	Interior Footers	10 days	Tue 6/19/07	Mon 7/2/07	9,17																									
21	Crane Setup	12 days	Thu 5/31/07	Fri 6/15/07	18																									
22	Parking Garage Structure	70 days	Tue 7/3/07	Mon 10/8/07	19,21																									
23	Exterior Wall	16 days	Tue 7/3/07	Tue 7/24/07	19,21																									
24	Columns and Interior Walls 1st Level	8 days	Tue 7/3/07	Thu 7/12/07	20,21																									
25	Lay Stone for Basement Slab	1 day	Tue 7/3/07	Tue 7/3/07	19,20																									
26	Install Vapor Barrier	2 days	Wed 7/4/07	Thu 7/5/07	25																									
27	Instal WWF for Basement Slab	2 days	Fri 7/6/07	Mon 7/9/07	26																									
28	Beams First Level	3 days	Mon 7/30/07	Wed 8/1/07	23FS+3 days, 24FS+3 days																									
29	Ground Floor CMU Walls	5 days	Mon 7/30/07	Fri 8/3/07	23FS+3 days, 24FS+3 days																									

Project: 320 Beaver Ave 2
Date: Sat 1/12/08

Task: General Contractor : Poole Anderson Construction

Smaller Summary: Site Work : Glen O. Hawbaker

Overview Summary: Concrete : Lorne G. Seifert

Milestone: Masonry Work & Plank Setting : Harris Masonry

