



Jessica R. Baker
The Montgomery County
Conference Center and Hotel
(MCCCH), Rockville, MD

Appendix J: Construction Management
Breadth - S.I.P.S. Schedule


Breakdowns:

 Structure - Concrete Frame


	Week 1			Week 2			Week 3		
	M	T	F	M	T	F	M	T	F
Columns									
Frame Deck									
Layout MEP Imbeds									
Rebar									
Imbeds									
Place Concrete									
Cure									
Strip									
Reshore									

 CS/1 and CS/2 Corridor Supply Duct, SE-1 C

	Week 1		
	M	T	F
Corr. Supply Ducts			
Corr. Exhaust Ducts			
Stair Supply Ducts			
LE / VME Ducts			
Toilet Exhaust			

 Electrical Distribution - Busway, Riser, Panels

	Week 1		
	M	T	F
Busway			
Riser			
Panels			

 Layout Drywall Partitions, Frame and 1-Side C

	Week 1			Week 2		
	M	T	F	M	T	F
Exterior Wall						
Layout D.P.						
Frame and 1-Side						
Door Frames						

Perimeter Firestopping and Insp.

	Week 1			
	M	T	W	R F
Firestopping				
Insp.				

MEP Wall R/I, Wall Close-in Inspections

	Week 1				Week 2			
	M	T	W	R F	M	T	W	R F
M/P R/I								
Elec. R/I								
TE-1 and TE-14								

Hang and Finish Bath and Corr. Walls, Drywa

	Week 1				Week 2			
	M	T	W	R F	M	T	W	R F
Walls								
Ceiling								

Vanity Tops, Mirrors, Prep. Concrete Ceilings

	Week 1			
	M	T	W	R F
Vanity Tops				
Mirrors				
Prep. Conc. Ceilings				

Bath and Room Accessories, Carpet and Bas

	Week 1				Week 2			
	M	T	W	R F	M	T	W	R F
Carpet and Base								
Bath and Room Acc.								

Final Insp./Final Clean

	Week 1			
	M	T	W	R F
Final Insp.				
Final Clean				