

Activity ID	Activity Name	Start	Finish	Qtr 3, 2003			Qtr 4, 2003			Qtr 1, 2004			Qtr 2, 2004			Qtr 3, 2004			Qtr 4, 2004			Qtr 1, 2005			Qtr 2, 2005			Qtr 3, 2005			Qtr 4, 2005			Qtr 1, 2006			Qtr 2, 2006
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
A1000	Notice to Proceed	01-Jul-03		▶ Notice to Proceed																																	
A1350	Mobilization	01-Jul-03	11-Aug-03	■ Mobilization																																	
A1010	WWB-2 Abatement	12-Aug-03	22-Sep-03	■ WWB-2 Abatement																																	
A1180	CY - Wall Removal for Access	12-Aug-03	25-Aug-03	■ CY - Wall Removal for Access																																	
A1170	CY - Tree Removal	26-Aug-03	22-Sep-03	■ CY - Tree Removal																																	
A1040	WW3-4 Abatement	23-Sep-03	03-Nov-03	■ WW3-4 Abatement																																	
A1360	WWB-2 Demo-Partitions & floors	23-Sep-03	20-Oct-03	■ WWB-2 Demo-Partitions & floors																																	
A1510	CY-Salvage Granite	23-Sep-03	27-Oct-03	■ CY-Salvage Granite																																	
A2190	WWB-2 Demo Chase Openings	23-Sep-03	03-Nov-03	■ WWB-2 Demo Chase Openings																																	
A2130	WWB-2 Mechanical Risers	23-Sep-03	03-Nov-03	■ WWB-2 Mechanical Risers																																	
A2340	WWB-2 Frame & Close Chases	23-Sep-03	03-Nov-03	■ WWB-2 Frame & Close Chases																																	
A1420	NWB-2 Demo-Partitions & floors	21-Oct-03	17-Nov-03	■ NWB-2 Demo-Partitions & floors																																	
A1450	WWB - Excavate for mep trenches	21-Oct-03	10-Nov-03	■ WWB - Excavate for mep trenches																																	
A2040	WW1-2 Electrical In Floor Rough-In	21-Oct-03	10-Nov-03	■ WW1-2 Electrical In Floor Rough-In																																	
A2120	WW1-2 Pour Back Floors	21-Oct-03	17-Nov-03	■ WW1-2 Pour Back Floors																																	
A1160	CY - Mass Excavation	28-Oct-03	19-Jan-04	■ CY - Mass Excavation																																	
A1190	CY - Shoring	28-Oct-03	19-Jan-04	■ CY - Shoring																																	
A1200	CY - Tiebacks	28-Oct-03	19-Jan-04	■ CY - Tiebacks																																	
A1520	CY - Piles	28-Oct-03	17-Nov-03	■ CY - Piles																																	
A1130	NWB-2 Abatement	04-Nov-03	15-Dec-03	■ NWB-2 Abatement																																	
A2200	WW3-4 Demo Chase Openings	04-Nov-03	15-Dec-03	■ WW3-4 Demo Chase Openings																																	
A2270	WW3-4 Mechanical Risers	04-Nov-03	15-Dec-03	■ WW3-4 Mechanical Risers																																	
A2350	WW3-4 Frame & Close Chases	04-Nov-03	15-Dec-03	■ WW3-4 Frame & Close Chases																																	
A1470	WWB - FRP Floor (south half)	11-Nov-03	26-Nov-03	■ WWB - FRP Floor (south half)																																	
A2570	WWB-2 Pull Wire	11-Nov-03	08-Dec-03	■ WWB-2 Pull Wire																																	
A1400	EWB-2 Demo-Partitions & floors	18-Nov-03	08-Dec-03	■ EWB-2 Demo-Partitions & floors																																	
A1460	NWB - Excavate for mep trenches	18-Nov-03	08-Dec-03	■ NWB - Excavate for mep trenches																																	
A2060	NW1-2 Electrical In Floor Rough-In	18-Nov-03	08-Dec-03	■ NW1-2 Electrical In Floor Rough-In																																	
A2140	NW1-2 Pour Back Floors	18-Nov-03	15-Dec-03	■ NW1-2 Pour Back Floors																																	
A1380	SW 1-2 Demo-Partitions & floors	09-Dec-03	05-Jan-04	■ SW 1-2 Demo-Partitions & floors																																	
A2080	EW1-2 Electrical In Floor Rough-In	09-Dec-03	29-Dec-03	■ EW1-2 Electrical In Floor Rough-In																																	
A2160	EW1-2 Pour Back Floors	09-Dec-03	05-Jan-04	■ EW1-2 Pour Back Floors																																	
A1140	NW3-4 Abatement	16-Dec-03	26-Jan-04	■ NW3-4 Abatement																																	
A2210	NWB-2 Demo Chase Openings	16-Dec-03	26-Jan-04	■ NWB-2 Demo Chase Openings																																	
A2280	NWB-2 Mechanical Risers	16-Dec-03	26-Jan-04	■ NWB-2 Mechanical Risers																																	
A2360	NWB-2 Frame & Close Chases	16-Dec-03	26-Jan-04	■ NWB-2 Frame & Close Chases																																	
A1370	WW3-4 Demo-Partitions & floors	06-Jan-04	02-Feb-04	■ WW3-4 Demo-Partitions & floors																																	
A1440	SW1 - Excavate for mech trenches	06-Jan-04	02-Feb-04	■ SW1 - Excavate for mech trenches																																	
A1250	CY - FRP Walls	20-Jan-04	15-Mar-04	■ CY - FRP Walls																																	
A1530	CY-Detailed Excavation (Pile caps & grade b...)	20-Jan-04	15-Mar-04	■ CY-Detailed Excavation (Pile caps & grade beams)																																	
A1100	EWB-2 Abatement	27-Jan-04	08-Mar-04	■ EWB-2 Abatement																																	
A2220	NW3-4 Demo Chase Openings	27-Jan-04	08-Mar-04	■ NW3-4 Demo Chase Openings																																	
A2290	NW3-4 Mechanical Risers	27-Jan-04	08-Mar-04	■ NW3-4 Mechanical Risers																																	
A2380	NW3-4 Frame & Close Chases	27-Jan-04	08-Mar-04	■ NW3-4 Frame & Close Chases																																	
A1430	NW3-4 Demo-Partitions & floors	03-Feb-04	01-Mar-04	■ NW3-4 Demo-Partitions & floors																																	
A2050	WW3-4 Electrical Rough-In	03-Feb-04	23-Feb-04	■ WW3-4 Electrical Rough-In																																	
A2100	SW1-2 Electrical In Floor Rough-In	03-Feb-04	23-Feb-04	■ SW1-2 Electrical In Floor Rough-In																																	
A2580	WW3-4 Pull Wire	24-Feb-04	22-Mar-04	■ WW3-4 Pull Wire																																	
A1410	EW3-4 Demo-Partitions & floors	02-Mar-04	29-Mar-04	■ EW3-4 Demo-Partitions & floors																																	
A1120	EW3-4 Abatement	09-Mar-04	19-Apr-04	■ EW3-4 Abatement																																	
A2230	EWB-2 Demo Chase Openings	09-Mar-04	19-Apr-04	■ EWB-2 Demo Chase Openings																																	
A2300	EWB-2 Mechanical Risers	09-Mar-04	19-Apr-04	■ EWB-2 Mechanical Risers																																	
A2370	EWB-2 Frame & Close Chases	09-Mar-04	19-Apr-04	■ EWB-2 Frame & Close Chases																																	

<ul style="list-style-type: none"> Actual Work Remaining Work Critical Remaining Work ◆ Milestone 	<p>▶ Summary</p> <p>TASK filter: All Activities</p>
--	---

